

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.
 Phone: 503-722-5500
 Fax: 503-656-4106
<http://www.westlinnoregon.gov/publicworks>

2014 Road Program

Project Number: PW-14-02

TEAM	PROJECT DESCRIPTION
<p>CITY Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514</p> <p>CONSULTANT Design Consultant: N/A</p> <p>CONTRACTOR General Contractor: Program Manager:</p>	<p>Project generally consists of approximately 1,600 tons of asphalt, 700 In-ft of storm drain improvements, 4,000 sq-yd's of slurry seal and roughly 7,000 sq-yd's of concrete street improvements. The project designs and construction management inspections are being handled internally by Public Works' Engineering staff. This project is being funded by City of West Linn Streets and Environmental Services funds.</p> <p>Bid Documents Plans Street Improvements Map</p>

SCHEDULE	PROJECT STATUS																								
<table border="1"> <thead> <tr> <th>PROJECT PHASES</th> <th>Percent Completed</th> <th>Original Estimated Completion Date</th> <th>Projected Completion Date</th> </tr> </thead> <tbody> <tr> <td>Consultant Selection</td> <td>0%</td> <td></td> <td></td> </tr> <tr> <td>Design Completion</td> <td>90%</td> <td></td> <td></td> </tr> <tr> <td>Const Contract Award</td> <td>0%</td> <td></td> <td></td> </tr> <tr> <td>Const Completion</td> <td>0%</td> <td></td> <td></td> </tr> <tr> <td>Total Project Completion:</td> <td>10%</td> <td></td> <td></td> </tr> </tbody> </table>	PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date	Consultant Selection	0%			Design Completion	90%			Const Contract Award	0%			Const Completion	0%			Total Project Completion:	10%			<p>Plans designs are at 100% completion. Project is out for bid until June 4th</p>
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date																						
Consultant Selection	0%																								
Design Completion	90%																								
Const Contract Award	0%																								
Const Completion	0%																								
Total Project Completion:	10%																								

	2012					2013					2014					2015																		
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
Design																																		
Construction																																		

PROJECT BUDGET												
		BUDGET				BUDGET	ACTUAL			DETAIL		
Original	\$	-	FY11-12	\$	-	\$	-	Design	\$	-	\$	-
Amendment(s)	\$	-	FY12-13	\$	-	\$	-	R/W - Land	\$	-	\$	-
Revised	\$	-	FY13-14	\$	-	\$	-	Construction	\$	943,000	\$	-
								Total Expended	\$	-	\$	-



Last Updated : 05/09/2014