## CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

# 2015 Sanitary Sewer Rehabilitation Project

Project Number: PW-14-17

#### ILA

#### CITY

Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

## CONSULTANT

Design Consultant: N/A

### CONTRACTOR

General Contractor: Michels Corporation Program Manager:

Total Project Completion:

#### DPOJECT DESCRIPTION

Project generally consists of the installation of approximatley 680 linear feet of 12-inch, 3000 linear feet of 8-inch, 450 linear feet of 6-inch and 500 linear feet of 4-inch ductile iron pipe. Project will be upgrading outdated and undersized galvanaized and asbestos cement pipe.

# **Bid Documents**

Plans and Maps

Contract Award

SCHEDULE													
PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date										
Consultant Selection	0%	completion bute	completion bate										
Design Completion	100%	1/5/15											
Const Contract Award	100%	2/9/15											
Const Completion	35%	6/7/15											

50%

#### PROJECT STATUS

Contractor has currently completed approximately 6,000  $\,$  In-ft of 8-inch and approximatley 1,500  $\,$  In-ft of 18-inch.

	2014 2015									2016																2017																										
	Aug	Sep	00	t N	lov	Dec	Jai	n F	eb	Mar	Ap	or I	May	Ju	ın	Jul	A	٩ug	Se	р	Oct	N	οv	Dec	Jar	F	eb	Mar	A	pr	May	/ Ju	un	Jul	Α	ug	Sep	0	Oct	Nov	v [	Dec	Ja	n	Feb	N	/lar	Ар	r N	Лау	Л	Ju
Design																																																				
Construction										i																																									Ī	

## PROJECT BUDGET

	BU	DGET
FY14-15	\$	-
FY15-16	\$	-
FY16-17	\$	-

DETAIL

CONTRACT
ACTUAL

Design
\$ \$ 

R/W - Land
\$ \$ 

Construction
\$ 1,008.810.70
\$

Total Expended

