



# CITY OF West Linn

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

<http://www.westlinnoregon.gov/publicworks>

## 2015 Sanitary Sewer Rehabilitation Project

Project Number: PW-14-17

TEAM	PROJECT DESCRIPTION
<p><b>CITY</b> Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514</p>	<p>Project generally consists of the cleaning, cctv and CIPP lining of approximately 30,000 linear feet of sanitary sewer pipe.</p> <p><a href="#">Bid Documents</a></p> <p><a href="#">Plans and Maps</a></p> <p><a href="#">Contract Award</a></p>
<p><b>CONSULTANT</b> Design Consultant: N/A</p>	
<p><b>CONTRACTOR</b> General Contractor: Michels Corporation Program Manager:</p>	

SCHEDULE				PROJECT STATUS
<b>PROJECT PHASES</b>	Percent Completed	Completion Date	Projected Completion Date	Project is substantially completed. City reviewing post video inspection.
Consultant Selection	0%			
Design Completion	100%	1/5/15		
Const Contract Award	100%	2/9/15		
Const Completion	98%	6/7/15	6/30/15	
Total Project Completion:	98%			

	2014					2015												2016												2017								
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
Design																																						
Construction																																						

PROJECT BUDGET																		
	<table border="1"> <thead> <tr> <th colspan="2">BUDGET</th> </tr> </thead> <tbody> <tr> <td>FY14-15</td> <td>\$ -</td> </tr> <tr> <td>FY15-16</td> <td>\$ -</td> </tr> <tr> <td>FY16-17</td> <td>\$ -</td> </tr> </tbody> </table>	BUDGET		FY14-15	\$ -	FY15-16	\$ -	FY16-17	\$ -									
BUDGET																		
FY14-15	\$ -																	
FY15-16	\$ -																	
FY16-17	\$ -																	
	<table border="1"> <thead> <tr> <th rowspan="2"></th> <th colspan="2">DETAIL</th> </tr> <tr> <th>CONTRACT</th> <th>ACTUAL</th> </tr> </thead> <tbody> <tr> <td>Design</td> <td>\$ -</td> <td>\$ -</td> </tr> <tr> <td>R/W - Land</td> <td>\$ -</td> <td>\$ -</td> </tr> <tr> <td>Construction</td> <td>\$ 1,008,810.70</td> <td>\$ -</td> </tr> <tr> <td>Total Expended</td> <td>\$ -</td> <td>\$ -</td> </tr> </tbody> </table>		DETAIL		CONTRACT	ACTUAL	Design	\$ -	\$ -	R/W - Land	\$ -	\$ -	Construction	\$ 1,008,810.70	\$ -	Total Expended	\$ -	\$ -
	DETAIL																	
	CONTRACT	ACTUAL																
Design	\$ -	\$ -																
R/W - Land	\$ -	\$ -																
Construction	\$ 1,008,810.70	\$ -																
Total Expended	\$ -	\$ -																

