

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



**CITY OF
West Linn**

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

<http://www.westlinnoregon.gov/publicworks>

2015 Waterline Projects

Project Number: PW-14-15

TEAM	PROJECT DESCRIPTION
CITY Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514	Project generally consists of the installation of approximately 680 linear feet of 12-inch, 3000 linear feet of 8-inch, 450 linear feet of 6-inch and 500 linear feet of 4-inch ductile iron pipe. Project will be upgrading outdated and undersized galvanized and asbestos cement pipe. Bid Documents Plans and Maps Contract Award
CONSULTANT Design Consultant: N/A	
CONTRACTOR General Contractor: D & T Excavation, INC. Program Manager:	

SCHEDULE	PROJECT STATUS																								
<table border="1"> <thead> <tr> <th>PROJECT PHASES</th> <th>Percent Completed</th> <th>Completion Date</th> <th>Projected Completion Date</th> </tr> </thead> <tbody> <tr> <td>Consultant Selection</td> <td align="center">0%</td> <td></td> <td></td> </tr> <tr> <td>Design Completion</td> <td align="center">100%</td> <td align="center">1/5/15</td> <td></td> </tr> <tr> <td>Const Contract Award</td> <td align="center">100%</td> <td align="center">2/9/15</td> <td></td> </tr> <tr> <td>Const Completion</td> <td align="center">100%</td> <td align="center">7/10/15</td> <td align="center">5/31/15</td> </tr> <tr> <td>Total Project Completion:</td> <td align="center">100%</td> <td></td> <td></td> </tr> </tbody> </table>	PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date	Consultant Selection	0%			Design Completion	100%	1/5/15		Const Contract Award	100%	2/9/15		Const Completion	100%	7/10/15	5/31/15	Total Project Completion:	100%			Project closed out
PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date																						
Consultant Selection	0%																								
Design Completion	100%	1/5/15																							
Const Contract Award	100%	2/9/15																							
Const Completion	100%	7/10/15	5/31/15																						
Total Project Completion:	100%																								

	2014					2015												2016												2017					
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Design																																			
Construction																																			

PROJECT BUDGET			
	BUDGET		
FY14-15	\$	-	
FY15-16	\$	-	
FY16-17	\$	-	

	DETAIL	
	CONTRACT	ACTUAL
Design	\$	\$
R/W - Land	-	-
Construction	\$ 630,135.98	\$ 736,038.10
Total Expended		\$ 736,038.10



Last Updated :12/03/2015