

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

<http://www.westlinnoregon.gov/publicworks>

Bland-Rosemont Intertie Pump Station

Project Number: PW-10-14

TEAM	PROJECT DESCRIPTION
<p style="text-align: center;">CITY</p> <p>Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514</p> <hr/> <p style="text-align: center;">CONSULTANT</p> <p>Design Consultant: 4B Engineering</p> <hr/> <p style="text-align: center;">CONTRACTOR</p> <p>General Contractor: Cascade Water Works Program Manager:</p>	<p>Project includes the design and construction of a booster pump station that will tie-in to new waterline and connect two pressure zones. The project is currently under construction. This project is funded by fees imposed upon all new development within the city or development outside of the city that connects with or otherwise uses the sanitary system, storm drainage system, water system, transportation system or park system of the city.</p> <p>Planning Department Files: AP-12-01 CUP-12-01</p> <p>Bid Documents</p> <p>Plans</p> <p>Notice of Award</p>

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date	Project ongoing. Pump start up tentatively scheduled for the first week of December.
Consultant Selection	0%			
Design Completion	100%	10/20/13		
Const Contract Award	0%	5/12/2014		
Const Completion	10%	10/7/14	12/31/14	
Total Project Completion:		75%		

	2012					2013												2014												2015					
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Design																																			
Construction																																			

PROJECT BUDGET									
	BUDGET		BUDGET	ACTUAL		BUDGET	ACTUAL		
Original	\$ 1,051,000	FY12-13	\$ 1,051,000	\$ 110,563	Design	n/a	\$ 110,563	R/W - Land	n/a
Amendment(s)		FY13-14	\$ -	\$ -	Construction	\$ 424,500	\$ -		
Revised		FY14-15	\$ -	\$ -	Total Expended	\$ -	\$ -		

