

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



CITY OF
West Linn

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

<http://www.westlinnoregon.gov/publicworks>

Median Restoration Project

Project Number: PW-13-13

TEAM	PROJECT DESCRIPTION
<p>CITY Department: Streets City's Project Manager: Jeff Randall/Streets Supervisor Contact Number: 503-742-8616</p> <p>CONSULTANT Design Consultant: Walker Macy</p> <p>CONTRACTOR General Contractor: N/A Program Manager: Contact Number:</p>	<p>This is an in-house project involving the coordination of the Street and Parks Department and includes the removal of all existing vegetation within designated medians as well as approximately 800 cubic yards of dirt. The City of West Linn will lay approximately 800 cubic yards of a 3-way blended soil, replant the islands with trees and bushes then add a layer of bark dust. The city is working with a landscape consultant to design the layout and overall appearance of the islands.</p> <p><u>Plans and Designs</u></p>

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date	
Consultant Selection	100%			Plants, trees, vegetation and 12" of dirt has been removed majority of the islands. 12" of 3way blended soil has been laid and new trees have been planted. Total project is 80% Completed. Additional work has started in medians on Salamo Rd near Barrington Heights. Phase 1 of the project has been completed. Phase 2 is well underway and we are currently working, on the medians, on Salamo RD near Barrington DR. We are removing all plants and 6" of dirt. The trees that are in the medians now will remain plus we will be adding more trees later.
Design Completion	100%	Nov-13	Dec.23-13	
Const Contract Award	N/A			
Const Completion Phase 1	100%	Dec-13	Mar.-14	
Const Completion Phase 2				
Total Project Completion:	40%			

	2012					2013					2014					2015																																							
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun																				
Design																																																							
Construction																																																							

PROJECT BUDGET

	BUDGET			BUDGET		ACTUAL			DETAIL	
									BUDGET	ACTUAL
Original	\$	120,000	FY11-12	\$	-	\$	-	Design	\$	6,152
Amendment(s)	\$	-	FY12-13	\$	-	\$	-	R/W - Land	\$	-
Revised	\$	-	FY13-14	\$	50,000	\$	48,700	Construction	\$	42,548
								Total Expended	\$	48,700

PROJECT PHOTOS

