CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Median Restoration Project

Project Number: PW-13-13

CITY

Department: Streets

City's Project Manager: Jeff Randall/Streets

Supervisor

Contact Number: 503-742-8616

CONSULTANT

Design Consultant: Walker Macy

CONTRACTOR

General Contractor: N/A Program Manager: Contact Number:

PROJECT DESCRIPTION

This is an in-house project involving the coordination of the Street and Parks Department and includes the removal of all existing vegatation within designated medians as well as approximately 500 cubic yards of dirt. The City of West Linn will lay approximately 500 cubic yards of a 3-way blended soil, replant the islands with trees and bushes then add a layer of bark dust. The city is working with a landscape consultant to design the layout and overall appearance of the islands.

Designs and Plans

	SCHED	DULE					
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date				
Consultant Selection	100%						
Design Completion	100%	Nov-13	Dec.23-13				
Const Contract Award	N/A						
Const Completion Phase 1	95%	Dec-13	Mar14				
Const Completion Phase 2	20%						
Total Project Completion:	40%						

Plants, trees, vegetation and 12" of dirt has been removed majority of the islands. 12" of 3way blended soil has been laid and new trees have been planted. Total project is 80% Completed. Additional work has started in medians on Salamo Rd near Barrington Heights.

1 of the project has been completed. Phase 2 is well underway and we are currently working, on the medians, on Salamo RD near Barrington DR. We are removing all plants and 6" of dirt. The trees that are in the medians now will remain plus we will be adding more trees later.

	2012 2013						2014													2015																															
	Aug	Sep	0	ct	Nov	/ D	ec	Jan	Fe	b	Mar	A	pr	May	Ju	ın	Jul	Αι	ιg	Sep	Oc	: N	ov	Dec	Jan	F	eb	Mar	A	pr [May	Jur	n	Jul	Au	g	Sep	0	ct	Nov	De	ec .	Jan	Fe	1 d	Mar	Ap	r N	Лау	Ju	n
Design																																																			Ī
Construction																																																			Ī


PROJECT BUDGET

	E	BUDGET		В	UDGET	-	CTUAL
Original	\$	100,000	FY11-12	\$	-	\$	-
Amendment(s)	\$	-	FY12-13	\$	-	\$	-
Revised	\$	-	FY13-14	\$	50,000	\$	48,700
			FY 14-15		\$50,000		

	DE	IAIL				
E	BUDGET	CTUAL				
\$	-	\$	6,152			
\$	-	\$	-			
\$	120,000	\$	42,548			
Total Expended						
	\$ \$ \$	\$ - \$ - \$ 120,000	\$ - \$ \$ - \$ \$ 120,000 \$			

PROJECT PHOTOS





Last Updated: 05/22/2014