

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



CITY OF
West Linn

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.
Phone: 503-722-5500
Fax: 503-656-4106

<http://www.westlinnoregon.gov/publicworks>

Median Restoration Project

Project Number: PW-13-13

TEAM		PROJECT DESCRIPTION
<p align="center">CITY</p> <p>Department: Streets</p> <p>City's Project Manager: Jeff Randall/Streets Supervisor Contact Number: 503-742-8616</p>		<p>This is an in-house project involving the coordination of the Street and Parks Department and includes the removal of all existing vegetation within designated medians as well as approximately 500 cubic yards of dirt. The City of West Linn will lay approximately 500 cubic yards of a 3-way blended soil, replant the islands with trees and bushes then add a layer of bark dust. The city is working with a landscape consultant to design the layout and overall appearance of the islands.</p> <p align="center">Designs and Plans</p>
<p align="center">CONSULTANT</p> <p>Design Consultant: Walker Macy</p>		
<p align="center">CONTRACTOR</p> <p>General Contractor: N/A Program Manager: Contact Number:</p>		

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date	<p>Plants, trees, vegetation and 12" of dirt has been removed majority of the islands. 12" of 3way blended soil has been laid and new trees have been planted. Phase 2 is well underway. Ultrablock retaining wall in place on Santa Anita, plants have been removed and drainage system is in place. City is in process of placing top soil.</p>
Consultant Selection	100%			
Design Completion	100%	Nov-13	Dec.23-13	
Const Contract Award	N/A			
Const Completion Phase 1	95%	Dec-13	Mar.-14	
Const Completion Phase 2	40%			
Total Project Completion:	60%			

	2012					2013												2014												2015									
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun				
Design																																							
Construction																																							

PROJECT BUDGET

	BUDGET			BUDGET		ACTUAL			DETAIL		BUDGET		ACTUAL	
Original	\$	100,000	FY11-12	\$	-	\$	-	Design	\$	-	\$	6,152		
Amendment(s)	\$	50,000	FY12-13	\$	-	\$	-	R/W - Land	\$	-	\$	-		
Revised	\$	150,000	FY13-14	\$	50,000	\$	48,700	Construction	\$	143,848	\$	82,029		
			FY 14-15	\$	550,000	\$	\$39,431.31	Total Expended			\$	\$ 88,181		

PROJECT PHOTOS



Last Updated : 11/07/2014