

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



**CITY OF West Linn**  
PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.  
Phone: 503-722-5500  
Fax: 503-656-4106  
<http://www.westlinnoregon.gov/publicworks>

**Sanitary Sewer Rehabilitation**

**Project Number: PW-13-12**

TEAM	PROJECT DESCRIPTION
<p><b>CITY</b> Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514</p> <p><b>CONSULTANT</b> Design Consultant: N/A</p> <p><b>CONTRACTOR</b> General Contractor: Program Manager:</p>	<p>Project generally consists of rehabilitating approximately 18,000 linear feet of 8-inch diameter sanitary sewer with cured-in-place pipe. This type of treatment is generally more cost effective than a full replacement of sewer pipes. Engineers with the City of West Linn will be working closely with the awarded contractor to ensure minimal disruptions to citizens in surrounding areas. On-site inspections will take place on a regular basis to ensure code compliance and erosion control measures are observed.</p> <p><a href="#">Bid Documents</a> <a href="#">Plans</a> <a href="#">Notice of Award</a></p>

SCHEDULE				PROJECT STATUS	
<b>PROJECT PHASES</b>	Percent Completed	Original Estimated Completion Date	Projected Completion Date	Project substantially completed, punch list.	
Consultant Selection	0%				
Design Completion	100%	11/25/13	12/16/13		
Const Contract Award	100%	12/16/13	1/27/14		
Const Completion	25%	3/10/14	6/8/14		
Total Project Completion:		95%			

	2012					2013						2014						2015																
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
Design																																		
Construction																																		

PROJECT BUDGET											
BUDGET			BUDGET			ACTUAL			DETAIL		
Original	\$ 519,184.60		FY11-12	\$ -	\$ -	Design	\$ -	\$ -			
Amendment(s)	\$ -		FY12-13	\$ -	\$ -	R/W - Land	\$ -	\$ -			
Revised	\$ 636,718.72		FY13-14	\$ 750,000	\$ 636,718.72	Construction	\$ 750,000	\$ 636,718.72			
						Total Expended	\$ -	\$ -			



Last Updated : 07/17/2014