

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



CITY OF
West Linn
PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.
Phone: 503-722-5500
Fax: 503-656-4106
<http://www.westlinnoregon.gov/publicworks>

Santa-Anita Rosemont Signal

Project Number: PW-13-14

TEAM	PROJECT DESCRIPTION
<p style="text-align: center;">CITY</p> <p>Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514</p>	<p>Project includes the design of a traffic signal and intersection improvements at Santa Anita Dr. and Rosemont Rd. This location was identified as a needed future improvement in the City's adopted 2008 Transportation System Plan due to ongoing development in the area and projected traffic volume increases. This past year, the location exceeded federal traffic volume warrants for a signal. The signal will also provide improved safety for pedestrian movement with the installation of new pedestrian countdown signals. The city will provide project management and inspections throughout the project.</p> <p>Bid Documents Plans Notice of Award</p>
<p style="text-align: center;">CONSULTANT</p> <p>Design Consultant: Murray Smith & Associates</p>	
<p style="text-align: center;">CONTRACTOR</p> <p>General Contractor: Eagle Elsner Program Manager:</p>	

SCHEDULE				PROJECT STATUS	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date	Utility relocation and utility work nearing completion. Traffic signal construction ongoing. Paving of Rosemont Road to begin November 7, 2014	
Consultant Selection	0%				
Design Completion	100%				
Const Contract Award	100%				
Const Completion	75%	8/15/14	10/31/14		
Total Project Completion:			75%		

	2012					2013					2014					2015									
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		
Design																									
Construction																									

PROJECT BUDGET												
	BUDGET			BUDGET		ACTUAL			DETAIL			
Original	\$	500,000	FY11-12	\$	-	\$	-	Design	\$	99,568	\$	-
Amendment(s)	\$	-	FY12-13	\$	-	\$	-	R/W - Land	\$	-	\$	-
Revised	\$	-	FY13-14	\$	500,000	\$	-	Construction	\$	776,431	\$	-
								Total Expended	\$	-	\$	-



Last Updated :11/07/2014