CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

2014 Road Program

Project Number: PW-14-02

CITY

Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: N/A

CONTRACTOR

General Contractor: M.L. Houck Construction Program Manager:

Project generally consists of approximately 1,600 tons of asphalt, 700 In-ft of storm drain improvements, and 4,000 $sq\text{-}yd\text{'s of slurry seal street improvements.} \ \ The project designs and construction management inspections are being$ handled internally by Public Works' Engineering staff. This project is being funded by City of West Linn Streets and Environmental Services funds.

Bid Documents

Plans

Notice of Award

Map

	Street Improvements I	١
--	-----------------------	---

	SCHEE	ULE	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%		
Const Contract Award	100%		
Const Completion	10%		
Total Project Completion:	10%		

Notice to proceed on June 30th. Paving to begin week of 7/14.

			2	012	2											2	201	3																20	014	ı												20	15			
	Aug	Sep	р	Oct	No	v I	Dec	Ja	n	Feb	Ma	ar	Apr	. V	1ay	Jui	n	Jul	Α	ug	Se	р	Oct	No	v	Dec	Jar	Fe	eb	Mar	Ap	r N	lay	Jun	Jı	ul	Aug	Se	р	Oct	No	οv	Dec	Ja	n	Feb	Ν	1ar	Ap	r N	Лау	Ju
Design																																																				
Construction																																																				

					PROJEC	T BU	DGET					
	BU	DGET		BL	IDGET		ACTUAL		ı	DE [.] BUDGET	ΓAIL Α	CTUAL
Original	\$	-	FY11-12	\$	-	\$	-	Design	\$	-	\$	-
Amendment(s)	\$	-	FY12-13	\$	-	\$	-	R/W - Land	\$	-	\$	-
Revised	\$	-	FY13-14	\$	-	\$ 9	956,477.70	Construction	\$	943,000	\$	-
								Tota	l Expe	nded	\$	-



