

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



CITY OF
West Linn
PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.
Phone: 503-722-5500
Fax: 503-656-4106
<http://www.westlinnoregon.gov/publicworks>

2014 Road Program

Project Number: PW-14-02

TEAM	PROJECT DESCRIPTION
CITY Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514	Project generally consists of approximately 1,600 tons of asphalt, 700 In-ft of storm drain improvements, and 4,000 sq-yd's of slurry seal street improvements. The project designs and construction management inspections are being handled internally by Public Works' Engineering staff. This project is being funded by City of West Linn Streets and Environmental Services funds.
CONSULTANT Design Consultant: N/A	Bid Documents Plans Notice of Award Street Improvements Map
CONTRACTOR General Contractor: M.L. Houck Construction Program Manager:	

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date	Punchlist items completed and final payment provided to contractor.
Consultant Selection	0%			
Design Completion	100%			
Const Contract Award	100%			
Const Completion	95%	8/29/14	12/31/14	
Total Project Completion:	99%			

	2012					2013												2014												2015					
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Design																																			
Construction																																			

PROJECT BUDGET										DETAIL									
BUDGET					BUDGET					BUDGET					ACTUAL				
Original	\$	-				FY11-12	\$	-	\$ -	Design	\$	-	\$ -						
Amendment(s)	\$	-				FY12-13	\$	-	\$ -	R/W - Land	\$	-	\$ -						
Revised	\$	-				FY13-14	\$	-	\$ 956,477.70	Construction	\$	943,000	\$ -						
										Total Expended	\$	-	\$ -						



Last Updated : 01/13/2015