



## 2016 Sanitary Sewer Rehabilitation Project

Project Number: PW-15-06

TEAM	PROJECT DESCRIPTION
<p><b>CITY</b>                      Department: Engineering                      City's Project Manager: Erich Lais, P.E.                      Contact Number: 503-722-5514</p> <p><b>CONSULTANT</b>                      Design Consultant: N/A</p> <p><b>CONTRACTOR</b>                      General Contractor: Insituform Technologies                      Program Manager:</p>	<p>Project generally consists of the cleaning, cctv and CIPP lining of approximately 26,000 linear feet of sanitary sewer pipe.</p> <p><a href="#">Bid Documents</a></p> <p><a href="#">Plans and Maps</a></p> <p><a href="#">Contract Award</a></p>

SCHEDULE	PROJECT STATUS																								
<table border="1"> <thead> <tr> <th>PROJECT PHASES</th> <th>Percent Completed</th> <th>Completion Date</th> <th>Projected Completion Date</th> </tr> </thead> <tbody> <tr> <td>Consultant Selection</td> <td>0%</td> <td>NA</td> <td></td> </tr> <tr> <td>Design Completion</td> <td>100%</td> <td>1/25/16</td> <td></td> </tr> <tr> <td>Const Contract Award</td> <td>100%</td> <td>3/14/16</td> <td></td> </tr> <tr> <td>Const Completion</td> <td>35%</td> <td></td> <td>7/24/16</td> </tr> <tr> <td><b>Total Project Completion:</b></td> <td><b>35%</b></td> <td></td> <td></td> </tr> </tbody> </table>	PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date	Consultant Selection	0%	NA		Design Completion	100%	1/25/16		Const Contract Award	100%	3/14/16		Const Completion	35%		7/24/16	<b>Total Project Completion:</b>	<b>35%</b>			<p>Project awarded to Insituform Technologies on March 14, 2016. Construction started April 25th. Approximately 8,000 linear feet of pipe lined to date.</p>
PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date																						
Consultant Selection	0%	NA																							
Design Completion	100%	1/25/16																							
Const Contract Award	100%	3/14/16																							
Const Completion	35%		7/24/16																						
<b>Total Project Completion:</b>	<b>35%</b>																								

	2014				2015												2016												2017													
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun							
Design																																										
Construction																																										

PROJECT BUDGET							
		<b>BUDGET</b>				<b>DETAIL</b>	
						<b>CONTRACT</b>	<b>ACTUAL</b>
FY14-15	\$	-			Design	\$	\$
FY15-16	\$	-			R/W - Land	\$	\$
FY16-17	\$	900,000			Construction	\$ 991,640	\$
					<b>Total Expended</b>	\$	\$

