

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



CITY OF  
**West Linn**

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

<http://www.westlinnoregon.gov/publicworks>

**Bolton Reservoir Design and Construction**

**Project Number: PW-14-06**

TEAM	PROJECT DESCRIPTION
<p style="text-align: center;"><b>CITY</b></p> <p>Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514</p>	<p>Design of a new 4.0 MG water reservoir to replace the existing, 100 year old 2.5 MG Bolton Reservoir. The project will be funded by a combination of SDC funds, Water Revenue, and funds received from Lake Oswego for the LOT project.</p> <p><a href="#">Bolton Reservoir Plans - abbreviated</a>      <a href="#">Bolton Reservoir Contract</a></p> <p><a href="#">Bolton Reservoir Final Site Plan</a>              <a href="#">Bolton Reservoir Background Information</a></p> <p><a href="#">Bolton Reservoir Final Landscape Plan</a></p>
<p style="text-align: center;"><b>CONSULTANT</b></p> <p>Design Consultant: MSA</p>	
<p style="text-align: center;"><b>CONTRACTOR</b></p> <p>General Contractor: Rotschy Inc. Program Manager:</p>	

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date	
Consultant Selection	100%			Clearing and cleanup of the reservoir site and Skyline Dr. is now complete. New 24-inch mains are currently being installed on Skyline Dr. and at Easy St. and Broadway. Century Link has projected to begin working on utility relocations along Skyline near Firwood on Friday, January 22nd.
Design Completion	100%	5/1/15		
Const Contract Award	100%	10/12/15		
Const Completion	0%			
Total Project Completion:	10%			

	2014					2015					2016					2017						
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
Design																						
Construction																						

PROJECT BUDGET			
BUDGET		DETAIL	
	CONTRACT	ACTUAL	
FY14-15	\$ -	-	Design
FY15-16	\$ -	-	R/W - Land
FY16-17	\$ -	-	Construction
		\$ 1,080,957	Total Expended



Last Updated : 01/25/2016

—