## CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

## **Chestnut St and Skye Pkwy Waterline Improvements**

Project Number: PW-14-01

CITY

Department: Engineering

City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: N/A

CONTRACTOR

General Contractor: M.L. Houck

Program Manager:

Project generally includes the installation of approximately 800 In-ft of 8-inch ductile iron water pipe.

Plans

	SCHEE	ULE	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%	3/10/14	
Const Contract Award	100%	3/18/14	
Const Completion	98%	5/16/14	
Total Project Completion:	100%		

	PROJECT STATUS
1	Project closed out
٠l	

			20	)12											201	.3															20	14											- 2	201	5			
	Aug	Se	0	ct	Nov	De	ec.	Jan	Feb	М	ar .	Apr	May	Ju	ın	Jul	Αι	gL	Sep	00	ct	VoV	Dec	Jar	F	eb	Mar	Apr	Ma	ay J	un	Jul	Au	g	Sep	Oc	t N	ov	Dec	Ja	n	Feb	Ma	ar A	pr	May	J	ur
Design																																																
Construction																																																

				PROJECT	BUDGET				
	BUDGET		BU	JDGET	ACTUAL		В	DET UDGET	ACTUAL
Original Amendment(s)	\$ 90,877 \$ 22,717.25	FY11-12 FY12-13	\$ \$	<del>-</del> -	\$ - \$ -	Design R/W - Land	\$ \$	- -	\$ - \$ -
Revised	\$ 111,386.25	FY13-14	\$	90,877	\$ 111,386.25	Construction Tota	\$ I Exper	90,877 ided	\$ 111,386 \$



