

**CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT**



**CITY OF  
West Linn**  
PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.  
Phone: 503-722-5500  
Fax: 503-656-4106  
<http://www.westlinnoregon.gov/publicworks>

**Santa-Anita Rosemont Signal**

**Project Number: PW-13-14**

TEAM	PROJECT DESCRIPTION
<b>CITY</b> Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514	Project includes the design of a traffic signal and intersection improvements at Santa Anita Dr. and Rosemont Rd. This location was identified as a needed future improvement in the City's adopted 2008 Transportation System Plan due to ongoing development in the area and projected traffic volume increases. This past year, the location exceeded federal traffic volume warrants for a signal. The signal will also provide improved safety for pedestrian movement with the installation of new pedestrian countdown signals. The city will provide project management and inspections throughout the project.  <a href="#">Bid Documents</a> <a href="#">Plans</a> <a href="#">Notice of Award</a>
<b>CONSULTANT</b> Design Consultant: Murray Smith & Associates	
<b>CONTRACTOR</b> General Contractor: Eagle Elsner Program Manager:	

SCHEDULE			
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%		
Const Contract Award	100%		
Const Completion	15%	8/15/14	
<b>Total Project Completion:</b>	<b>30%</b>		

PROJECT STATUS
Notice to proceed on June 9th. Existing wall has been relocated. Rosemont Road closure scheduled for July 14th-Aug 1st.

	2012					2013					2014					2015																																			
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun																
Design																																																			
Construction																																																			

PROJECT BUDGET								
	BUDGET			BUDGET		DETAIL		
						ESTIMATED	ACTUAL	
Original	\$	500,000	FY11-12	\$	-	\$	-	
Amendment(s)	\$	-	FY12-13	\$	-	\$	-	
Revised	\$	-	FY13-14	\$	500,000	\$	-	
						Design	\$ 99,568	\$ -
						R/W - Land	\$ -	\$ -
						Construction	\$ 776,431	\$ -
						<b>Total Expended</b>	<b>\$ -</b>	<b>\$ -</b>

**PROJECT PHOTOS**



Last Updated : 07/17/2014