CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Santa-Anita Rosemont Signal

Project Number: PW-13-14

Department: Engineering

City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: Murray Smith & Associates

CONTRACTOR

General Contractor: Eagle Elsner

Total Project Completion:

Program Manager:

Project includes the design of a traffic signal and intersection improvements at Santa Anita Dr. and Rosemont Rd. This location was identified as a needed future improvement in the City's adopted 2008 Transportation System Plan due to ongoing development in the area and projected traffic volume increases. This past year, the location exceeded federal traffic volume warrants for a signal. The signal will also provide improved safety for pedestrain movement with the installation of new pedestrian countdown signals. The city will provide project management and inspections throughout the project.

Bid Documents

Plans

Notice of Award

	SCHED	ULE	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection Design Completion	0% 100%		
Const Contract Award	100%		
Const Completion	75%	8/15/14	9/30/14

Rosemont Road back open to traffic after a 3 week closure. Majority of curb and sidewalk has been installed. Still have overhead utilities that need to be relocated before the traffic signal can be installed and powered up.

			2	012													20	013	3																	2	01	4													20)15				
	Aug	Sep) (Oct	No	v I	Dec	Já	an	Fe	l c	Mar	Α	pr	Ма	у	Jun	J	ul	Αι	ıg	Sep)	Oct	Ν	ov	Dec	J	an	Feb	N	1ar	Apr	· N	1ay	Jun	١.	Jul	Au	g	Sep	0	ct	Nov	/	Dec	Ja	n	Feb	N	Иar	A	or	Ma	у	Jur
Design																																																								
Construction																																								ı																

PROJECT BUDGI

	E	BUDGET		E	BUDGET	ACTUAL
Original	\$	500,000	FY11-12	\$	-	\$ -
Amendment(s)	\$	-	FY12-13	\$	-	\$ -
Revised	\$	-	FY13-14	\$	500,000	\$ -

		DL	- AIL	
	ES.	TIMATED		ACTUAL
Design	\$	99,568	\$	-
R/W - Land	\$	-	\$	-
Construction	\$	776,431	\$	-
Tota	l Exper	nded	\$	-





Last Updated: 09/04/2014