CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Santa-Anita Rosemont Signal

Project Number: PW-13-14

Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: Murray Smith & Associates

CONTRACTOR

General Contractor: Eagle Elsner

Program Manager:

PROJECT DESCRIPTION

Project includes the design of a traffic signal and intersection improvements at Santa Anita Dr. and Rosemont Rd. This location was identified as a needed future improvement in the City's adopted 2008 Transportation System Plan due to ongoing development in the area and projected traffic volume increases. This past year, the location exceeded federal traffic volume warrants for a signal. The signal will also provide improved safety for pedestrain movement with the installation of new pedestrian countdown signals. The city will provide project management and inspections throughout the project.

Bid Documents Plans and Maps Notice of Award

SCHEDULE													
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date										
Consultant Selection	0%												
Design Completion	100%												
Const Contract Award	100%												
Const Completion	100%	8/15/14	12/31/14										
Total Project Completion	99%												

PROJECT STATUS

Project is completed but not closed out yet. Electrician has a couple of punch list items to take care of expected to be completed the week of 6/15.

			2	012	2			Ī										20)13	3																				20	14															2	015	5			_	_
	Aug	Sep) (Oct	No	οv	Dec	: .	lan	Fe	eb	М	ar	Ap	r I	۷la	/Ι.	lun	J	ul	Α	ug	Si	ep	00	ct	No	v	Dec	:]	an	Fe	eb	Ma	r /	Apr	Ν	1ay	Ju	ın	Jι	ıl	Au	g	Sep	0	Oct	1	lov	С	Dec	Ja	n	Feb	1 0	Mai	Α	pr	M	ay	J١	un
Design																																																														
Construction																																											ı		ı				ı													

PROJECT BUDGET

	E	BUDGET		E	BUDGET	-	ACTUAL
Original	\$	500,000	FY11-12	\$	-	\$	-
Amendment(s)	\$	-	FY12-13	\$	-	\$	-
Revised	\$	-	FY13-14	\$	500,000	\$	658,301

		DEI	MIL	
	EST	TIMATED	-	ACTUAL
Design	\$	99,568	\$	123,919
R/W - Land	\$	-	\$	-
Construction	\$	656,660	\$	692,949
Tota	al Expe	nded	\$	-

PROJECT PHOTOS

