

## Police Station Timeline

| Phase                                       | Start date | Estimated Completion Date | Duration (days) | Actual Completion Date |
|---|------------|---------------------------|-----------------|------------------------|
| Voter Authorization                         | 7/1/2011   | 11/28/2011                | 150             | 11/28/2011             |
| Bond Sale                                   | 11/28/2011 | 1/20/2012                 | 53              | 1/12/2012              |
| Land Acquisition                            | 7/13/2011  | 1/5/2012                  | 176             | 1/5/2012               |
| Web Page Design                             | 11/30/2011 | 12/30/2011                | 30              | 1/13/2012              |
| Steering Committee Selection                | 11/30/2011 | 12/12/2011                | 12              | 12/12/2011             |
| Pre-App to Planning                         | 1/26/2012  | 2/16/2012                 | 21              | 2/26/2012              |
| Prepare Design RFP                          | 1/26/2012  | 3/29/2012                 | 63              | 3/29/2012              |
| RFP Advertising                             | 4/2/2012   | 4/24/2012                 | 22              | 4/24/2012              |
| Selection of Public Art (% for Art Process) | 2/27/2012  | 5/22/2013                 | 450             |                        |
| Review Proposals: Design Team               | 4/30/2012  | 5/2/2012                  | 2               | 4/25/2012              |
| Recommendation to Council and Award         | 5/3/2012   | 6/11/2012                 | 39              | 6/11/2012              |
| Design Contract                             | 6/11/2012  | 7/20/2012                 | 39              | 8/23/2012              |
| Preliminary Design                          | 7/9/2012   | 10/8/2012                 | 91              |                        |
| Final Design                                | 10/9/2012  | 12/17/2012                | 69              |                        |
| Plans/Bid Specifications for Constuctrution | 12/18/2012 | 2/25/2013                 | 69              |                        |
| Land Use Approval                           | 10/22/2012 | 3/22/2013                 | 151             |                        |
| Permitting                                  | 1/22/2013  | 4/22/2013                 | 90              |                        |
| Advertisement for Bid                       | 2/22/2013  | 3/22/2013                 | 28              |                        |
| Bid Award for Construction                  | 3/22/2013  | 5/22/2013                 | 61              |                        |
| Construction                                | 5/22/2013  | 4/22/2014                 | 335             |                        |
| Complete Build, Final Walk-Thru & Approval  | 4/1/2014   | 5/1/2014                  | 30              |                        |
| Move-in & Targeted Opening                  | 5/1/2014   | 5/1/2014                  | 0               |                        |

# Police Station Project Timeline

