## CITY OF WEST LINN CAPITAL IMPROVEMENT PROJECT



PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

## **Suncrest Partition**

Project Number: PI-14-04

TEAM	PROJECT DESCRIPTION											
CITY  Department: Engineering  Project Manager: Khoi Le, P.E.  Contact Number: 503-722-5517	2 lot partition. This project is in collaboration with Centurian Homes and Theta LLC. The City of West Linn Engineering Department is providing full oversight with regards to project management and ongoing inspections including erosion control.											
DEVELOPER	PROJECT STATUS											
Centurian Homes Project Manager: Phil Gentlemann	Curb and sidewalk installed. Sanintary sewer services connected. Water services and pavement improvement should be installed once the City Water Line Main replacement along Suncest completed. Street improvements will be completed after City water line installed. Scheduled to be complete by end of June.  Plat: mylar											
CONSULTANT Theta, LLC Design Engineer: Bruce D. Goldson	submitted and await for signatures.  Planning Department File  Plans and Maps											
CONTRACTOR												
Contractor:												

	PROJECT SCHEDULE																																	
			2012			2013											2014												2015					
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr N	1ay J
Construction																																		



Updated on 04/29/2015