

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.
 Phone: 503-722-5500
 Fax: 503-656-4106
<http://www.westlinnoregon.gov/publicworks>

2014 Road Program

Project Number: PW-14-02

TEAM	PROJECT DESCRIPTION
<p align="center">CITY</p> Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514	Project generally consists of approximately 1,600 tons of asphalt, 700 in-ft of storm drain improvements, and 4,000 sq-yd's of slurry seal street improvements. The project designs and construction management inspections are being handled internally by Public Works' Engineering staff. This project is being funded by City of West Linn Streets and Environmental Services funds.
<p align="center">CONSULTANT</p> Design Consultant: N/A	
<p align="center">CONTRACTOR</p> General Contractor: M.L. Houck Construction Program Manager:	

[Bid Documents](#)
[Plans](#)
[Notice of Award](#)
[Street Improvements Map](#)

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date	
Consultant Selection	0%			Waterline, storm and paving work in Blankenship completed. Contractor working on Blankenship sidewalk. Blankenship striping scheduled for the next week or two pending weather and subcontractor availability.
Design Completion	100%			
Const Contract Award	100%			
Const Completion	85%	8/29/14	10/17/14	
Total Project Completion:	85%			

	2012					2013					2014					2015							
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Design																							
Construction																							

PROJECT BUDGET					DETAIL					
	BUDGET			BUDGET		ACTUAL		BUDGET		ACTUAL
Original	\$	-	FY11-12	\$	-	\$ -	Design	\$	-	\$ -
Amendment(s)	\$	-	FY12-13	\$	-	\$ -	R/W - Land	\$	-	\$ -
Revised	\$	-	FY13-14	\$	-	\$ 956,477.70	Construction	\$	943,000	\$ -
							Total Expended	\$	-	\$ -



Last Updated : 10/01/2014