CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

2014 Road Program

Project Number: PW-14-02

CITY

Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: N/A

CONTRACTOR

General Contractor: M.L. Houck Construction Program Manager:

Project generally consists of approximately 1,600 tons of asphalt, 700 In-ft of storm drain improvements, and 4,000 sq-yd's of slurry seal street improvements. The project designs and construction management inspections are being handled internally by Public Works' Engineering staff. This project is being funded by City of West Linn Streets and Environmental Services funds.

Bid Documents

Plans

Notice of Award

Street Improvements Map

	SCHEL	DULE	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%		
Const Contract Award	100%		
Const Completion	95%	8/29/14	11/14/14

Total Project Completion: 85%

|--|

Small waterline improvements pending completion on Nolan. Punchlist items have been $identified\ and\ submitted\ to\ contractor.$

			2	201	2											2	013	3								Ī								202	14												20)15				\equiv
_	Aug	Se	р	Oct	N	ov	Dec	. 1	an	Feb	N	lar	Apr	M	lay	Jun	Π.	Jul	Αι	ıg	Sep	0	ct	Nov	De	ec .	lan	Feb	N	1ar	Apr	May	/ Ju	un	Jul	Aug	S	ep	Oc	t N	lov	De	c	Jan	Fe	b I	Mar	Α	pr	Ma	y J	un
Design																																																				П
Construction																																																				

					PROJEC	T BL	JDGET					
	BU	JDGET		ВІ	JDGET		ACTUAL			DET BUDGET		ΓUAL
Original	\$	-	FY11-12	\$	-	\$	-	Design	\$	-	\$	-
Amendment(s)	\$	-	FY12-13	\$	-	\$	-	R/W - Land	\$	-	\$	-
Revised	\$	-	FY13-14	\$	-	\$	956,477.70	Construction	\$	943,000	\$956,4	477.70
								Tota	al Expe	nded	\$	-
								Tota	1 Expe	naea	\$	



