

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



CITY OF
West Linn

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

<http://www.westlinnoregon.gov/publicworks>

Mapleton Water Main Relocation

Project Number: PW-13-09

TEAM	PROJECT DESCRIPTION
<p style="text-align: center;">CITY</p> <p>Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514</p>	<p>The project generally includes the abandonment and replacement of approximately 4,000 linear feet of primarily 6-inch asbestos cement pipe with 8 -inch ductile iron pipe. This project includes the installation of new valves, water services, and hydrants. A jack and bore of approximately 40 linear feet of 16-inch steel casing is also included. City of West Linn Project Managers are working closely with residents and construction crews to ensure limited disruption to surrounding areas. The City of West Linn will provide in-house inspectors throughout construction to ensure proper erosion control measures are in place. Planning Department Files: AP-12-03 CUP-12-04</p> <p>Bid Documents Plans Notice of Award</p>
<p style="text-align: center;">CONSULTANT</p> <p>Design Consultant: City of West Linn Engineering</p>	
<p style="text-align: center;">CONTRACTOR</p> <p>General Contractor: M.L. Houck Construction Co. Program Manager: Greg Spence</p>	

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date	
Consultant Selection	0%			Project is complete.
Design Completion	100%	Nov-13	11/4/13	
Const Contract Award	100%	12/16/13	12/16/2013	
Const Completion	98%	3/22/13		
Total Project Completion:	98%			

	2012					2013												2014												2015								
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
Design																																						
Construction																																						

PROJECT BUDGET										
	BUDGET			BUDGET		ACTUAL			DETAIL	
Original	\$	657,201	FY11-12	\$	-	\$	-	Design	\$	-
Amendment(s)	\$	-	FY12-13	\$	-	\$	-	R/W - Land	\$	-
Revised	\$	-	FY13-14	\$	657,201	\$	486,800	Construction	\$	657,201
								Total Expended	\$	-



Last Updated : 01/28/2015