CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Median Restoration Project

Project Number: PW-13-13

CITY

CIT

City's Project Manager: Jeff Randall/Streets Supervisor Contact Number: 503-742-8616

CONSULTANT

Design Consultant: Walker Macy

CONTRACTOR

General Contractor: N/A Program Manager: Contact Number:

Department: Streets

PROJECT DESCRIPTION

This is an in-house project involving the coordination of the Street and Parks Department and includes the removal of all existing vegatation within designated medians as well as approximately 500 cubic yards of dirt. The City of West Linn will lay approximately 500 cubic yards of a 3-way blended soil, replant the islands with trees and bushes then add a layer of bark dust. The city is working with a landscape consultant to design the layout and overall appearance of the islands.

Designs and Plans

SCHEDULE													
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date										
Consultant Selection	100%												
Design Completion	100%	Nov-13	Dec.23-13										
Const Contract Award	N/A												
Const Completion Phase 1	100%	Dec-13	Mar14										
Const Completion Phase 2	100%		Oct-15										
Total Project Completion:	100%												

Plants, trees, vegetation and 12" of dirt has been removed majority of the islands. 12" of 3way blended soil has been laid and new trees have been planted. Additional work was completed in the medians on Salamo Rd near Barrington Heights.

Improvements near Barrington Heights includes removal of all plants and 6" of dirt. The trees that are in the medians now will remain plus we will be adding more trees in the future

	2012 2013								2014													2015																																
	Aug	Se	р	Oct	N	ov	Dec	с .	Jan	Fe	b	Mar	Α	pr	Ma	у .	lun	Jı	ul	Au	g	Sep	00	t I	Nov	De	: J	an	Fel	b	Mar	Αŗ	or N	Лау	Jur	n	Jul	Αι	ug	Sep	0	Oct	No	v	Dec	Ja	n	Feb	М	ar	Apr	М	ay	Ju
Design																				l	ı			ı																														
Construction																							ı									Ш																						

PROJECT BUDGET

	BUDGET
Original	\$ 100,000
Amendment(s)	\$ 50,000
Revised	\$ 150,000

		BUDGET	ACTUAL
FY11-12	\$	-	\$ -
FY12-13	\$	-	\$ -
FY13-14	\$	50,000	\$ 48,700
FY 14-15	Ş	550,000	\$39,431.31
FY 15-16			

		DL		
		BUDGET	-	ACTUAL
Design	\$	-	\$	6,152
R/W - Land	\$	-	\$	-
Construction	\$	143,848	\$	82,029
Tota	l Expe	nded	\$	88,181

PROJECT PHOTOS





Last Updated : 12/17/2015