

CITY OF WEST LINN CAPITAL IMPROVEMENT PROJECT



CITY OF
West Linn

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

<http://www.westlinnoregon.gov/publicworks>

2013 Road Improvement Program

Project Number: PW-1307

TEAM	PROJECT DESCRIPTION
<p style="text-align: center;">CITY</p> <p>Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514</p>	<p>The project includes approximately; 22,000 SY of pavement fabric, under drains, storm sewer improvement, and utility adjustments, 24,700 SY of cold plan pavement removal, 76,000 SY of slurry seal, 8,000 lbs. of crack seal, 5,600 Tons of asphalt, asphalt patching, and 50,495 LF of thermoplastic pavement marking. The project design and construction management inspections are being handled internally by Public Works' engineering staff. This project is funded through City of West Linn Street and Environmental Services funds.</p> <p>Bid Documents Bid Award Letter Plans</p>
<p style="text-align: center;">CONSULTANT</p> <p>Design Consultant: N/A</p>	
<p style="text-align: center;">CONTRACTOR</p> <p>General Contractor: Knife River Program Manager: Shaun Taylor</p>	

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date	
Consultant Selection	0%			<p>The contractor and it's subcontractors began construction on 7/1 that included pavement repair, storm water pipe improvements and street pavement overlays. To date the following streets have been resurfaced: Carriage (Rosemont to Suncrest); Carriage Way (Sun Circle to Rawhide); Clubhouse (Churchill Downs to Santa Anita); Summit (Skyline to Renaissance); Warwick (Dead End to Norfolk); Cambridge (Cornwall to Exeter); Sussex (Sunset to Lancaster); Bonnet (Oxford to Dead End); Oregon City Blvd (Bonnet to Clark). Slurry seal scheduled to begin 9/9/13</p>
Design Completion	100%	5/20/13	5/20/13	
Const Contract Award	100%	6/17/13	6/17/13	
Const Completion	100%	10/9/13	10/4/13	
Total Project Completion:	100%			

	2012					2013												2014												2015																					
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun																
Design																																																			
Construction																																																			

PROJECT BUDGET												
	BUDGET			BUDGET		ACTUAL		DETAIL				
Original	\$	948,000.00	FY13-14	\$	-	\$	-	Design	n/a	\$	-	
Amendment(s)	\$	-	FY14-15	\$	948,000	\$	938,078	R/W - Land	n/a	\$	-	
Revised	\$	-	FY15-16	\$	-	\$	-	Construction	\$	948,000	\$	968,993
								Total Expended	\$	968,993		



Last Updated: 10/08/2013