CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



PUBLIC WORKS DEPARTMENT - WATER DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Rosemont Reservoir Safety Improvements

Project Number: PW-14-04

CITY

Department: Engineering/Operations City's Project Manager: Jim Whynot Contact Number: 503-742-8615

CONSULTANT

Design Consultant: MSA

CONTRACTOR

General Contractor: S & K Painting Program Manager: Steve Smith Contact Number: 503-557-5544

Total Project Completion:

PROJECT DESCRIPTION

The City of West Linn has identified various safety, security, and access related improvements needed at the Rosemont Reservoir. The primary goals are to: Improve site security access, improve tank safety access, provide additional conduit from street for current and future communications, improve site aesthetics, assess equipment layout and conduit routing inside tank pedestal, evaluate the reservoir's existing cathodic protection system, and evaluate the reservoir's existing interior and exterior coating system.

Bid Documents

Project Summary

and details.

Plans

Notice of Award

	SCHEL	DULE	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	100%	Feb-14	2/14/2014
Design Completion	100%	Jul-14	7/20/2014
Const Contract Award	100%	Sep-14	9/8/2014
Const Completion_General	0%	Dec-14	
Const Completion_Painting	0%	Jun-14	

Contract approved by City Council on September 8, 2014. Working on required bonds, insurance, and documents. Planned pre-construction meeting to discuss project timeline

												_	_	_															_	_																		_		_	_	_	_		_	_	_	_	_
	Γ				2	01	2					=								2	013	3																		20)14									Ŧ				20	15				Ī
	A	٩ug	, ,	Sep	(Oct	1	Vov	D	ec	Jar	1	Feb	N	/lar	A	or	Ma	y	Jun	J	ul	Α	ıg	Se	р	Oct	Ν	lov	De	С	Jan	Fe	b	Ma	r A	٩pr	Ma	зу	Jun	Ju	ıl	Aug	Se	ер	Oct	N	ov	Dec	: J	an	Feb	۱ (Иar	Ap	r N	/lay	Ju	n
Design																																																											Ī
Construction													Ш																																					П			Ш						

									DE	ΓAIL	
	ı	BUDGET		BUDGET	-	ACTUAL		1	BUDGET	ı	ACTUAL
Original	\$	524,000	FY13-14	\$ 21,873	\$	21,873	Design	\$	71,876	\$	-
Amendment(s)	\$	-	FY15-16	\$ 574,003	\$	-	R/W - Land	\$	_	\$	-
Revised	\$	-	FY16-17	\$ -	\$	=	Construction	\$	524,000	\$	-
							Tota	al Expe	nded	\$	595,876

PROJECT PHOTO:





Last Updated : 09/19/2014