

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.  
 Phone: 503-722-5500  
 Fax: 503-656-4106  
<http://www.westlinnoregon.gov/publicworks>

Concrete Street Project

Project Number: PW-14-09

TEAM	PROJECT DESCRIPTION
<b style="text-align: center;">CITY</b> Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514	Project generally consists of approximately 7,000 sq-yd's of concrete street improvements. The project designs and construction management inspections are being handled internally by Public Works' Engineering staff. This project is being funded by City of West Linn Streets and Environmental Services funds.
<b style="text-align: center;">CONSULTANT</b> Design Consultant: N/A	
<b style="text-align: center;">CONTRACTOR</b> General Contractor: Brown Contracting Program Manager:	

[Bid Documents](#)  
[Plans](#)  
[Notice of Award](#)

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date	
Consultant Selection	0%			Geer, Beam, Century and Tompkins have been paved. Punch list items almost completed.
Design Completion	100%			
Const Contract Award	100%	6/16/14		
Const Completion	95%	8/29/14	10/10/14	
Total Project Completion:	98%			

	2012					2013					2014					2015																																		
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec																					
Design																																																		
Construction																																																		

PROJECT BUDGET											
		BUDGET						BUDGET		ACTUAL	
Original	\$	-	-	FY13-14	\$	648,595	\$	-	\$	-	
Amendment(s)	\$	-	-	FY14-15	\$	-	\$	-	\$	-	
Revised	\$	-	-	FY15-16	\$	-	\$	-	\$	-	

  

DETAIL					
		BUDGET		ACTUAL	
Design	\$	-	\$	-	-
R/W - Land	\$	-	\$	-	-
Construction	\$	943,000	\$	-	-
Total Expended			\$	-	-

