CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Mapleton Water Main Relocation

Project Number: PW-13-09

CITY

Department: Engineering

City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: City of West Linn Engineering

CONTRACTOR

General Contractor: M.L. Houck Construction Co. Program Manager: Greg Spence

The project generally includes the abandonment and replacement of approximately 4,000 linear feet of primarily 6-inch asbestos cement pipe with 8 -inch ductile iron pipe. This project includes the installation of new valves, water services, and hydrants. A jack and bore of approximately 40 linear feet of 16-inch steel casing is also included. City of West Linn Project Managers are working closely with residents and construction crews to ensure limited disruption to surrounding areas. The City of West Linn will provide in-house inspectors throughout construction to ensure proper erosion control measures are in CUP-12-04 place. Planning Department Files: AP-12-03

Bid Documents

Plans

Notice of Award

	SCHEE	DULE	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		_
Design Completion	100%	Nov-13	11/4/13
Const Contract Award	100%	12/16/13	12/16/2013
Const Completion	98%	3/22/13	

Project is substantially complete. Contractor wrapping up punch list items.

PROJECT PHASES	Completed	Completion Date	Completion Date
Consultant Selection	0%		
Design Completion	100%	Nov-13	11/4/13
Const Contract Award	100%	12/16/13	12/16/2013
Const Completion	98%	3/22/13	
Total Project Completion:	98%		

			2	201	2			Ī								- 2	201	.3																201	L4												2	015	,			
	Aug	Se	р	Oct	: N	lov	De	С.	Jan	Fe	o N	1ar	Ap	r N	Лау	Ju	n	Jul	Αι	ıg	Sep	Oc	t	Nov	De	c Ja	an	Feb	Ma	ar /	Apr	May	/ Ju	un	Jul	Αu	ıg	Sep	0	ct	Nov	D	ec	Jan	Fe	b	Mar	Α	pr	Ma	у	Jur
Design																																																				
Construction																												Ш																								

										DET	ΓAIL	
	ı	BUDGET		E	BUDGET	1	ACTUAL		- 1	BUDGET	-	ACTUAL
Original	\$	657,201	FY11-12	\$	-	\$	-	Design	\$	-	\$	-
Amendment(s)	\$	-	FY12-13	\$	-	\$	-	R/W - Land	\$	-	\$	-
Revised	\$	-	FY13-14	\$	657,201	\$	486,800	Construction	\$	657,201	\$	486,800
								Tot	al Expe	nded	Ś	-





Last Updated: 09/04/2014