CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Santa-Anita Rosemont Signal

Project Number: PW-13-14

Department: Engineering

City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: Murray Smith & Associates

CONTRACTOR

General Contractor: Eagle Elsner

Program Manager:

Project includes the design of a traffic signal and intersection improvements at Santa Anita Dr. and Rosemont Rd. This location was identified as a needed future improvement in the City's adopted 2008 Transportation System Plan due to ongoing development in the area and projected traffic volume increases. This past year, the location exceeded federal traffic volume warrants for a signal. The signal will also provide improved safety for pedestrain movement with the installation of new pedestrian countdown signals. The city will provide project management and inspections throughout the project. Bid Documents

Plans and Maps **Contract Award**

Project closed out.

SCHEDULE											
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date								
Consultant Selection	0%										
Design Completion	100%										
Const Contract Award	100%										
Const Completion	100%	8/15/14	12/31/14								

Total Project Completion:

on					100%			:	8/15,	/14			12	/31/	/14																				
t C	omple	etion	:	:	100%	ò																													
Ī			2012								20	13											20	14								20	15		
ſ	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
П	TIII	Ш	Ш		Ш	Ш	Ш	Ш			Ш	Ш	Ш	Ш		Ш		Ш	Ш			Ш	Ш		Ш	Ш	Ш	Ш	Ш	Ш	Ш	Ш	Ш	Ш	Ш

Design																																		
Construction																										ı	İ							
												PR	O.J	EC	T	Βl	JD	GE	Т															

	BUDGET		BUDGET	ACTUAL
Original	\$ 500,000	FY11-12	\$ -	\$ -
Amendment(s)	\$ -	FY12-13	\$ -	\$ -
Revised	\$ -	FY13-14	\$ 500,000	\$ 658,301

		DEI	MIL	
	ES	TIMATED		ACTUAL
Design	\$	99,568	\$	123,919
R/W - Land	\$	-	\$	-
Construction	\$	656,660	\$	692,949
Tota	l Exper	nded	\$	-



Last Updated: 12/03/2015