



Oregon
Kate Brown, Governor

Department of Transportation
Region 1 Headquarters
123 NW Flanders Street
Portland, Oregon 97209
(503) 731.8500
(503) 731.8531

DATE: March 26, 2018

TO: Project Development Team
Matt Freitag, Project Manager
Emily Clyburn, Bridge
Paul Langdale, Environmental
Karen Strauss, Pavements
Kari Sprenger, Mobility/Freight
Charlie Schwarz, HazMat
Shannon Fish, Right of Way
Marco Singer, Roadway
Kate Freitag, Traffic
Lance Calvert, City of West Linn
, Transit
Dan Gunther, Hydraulics
Dee Hidalgo, Community Affairs
, Construction
, Construction
Rick Garrison, District Maintenance
Gail Curtis, Planning
Jane Estes, Utilities
Basil Christopher, Bike/Ped
Ron Hamilton, Survey
Doug Hardt, Survey
Festus Obijiofor, Survey
Fred Gullixson, Geotech
Max Gummer, Geotech

cc: Liantao Xu, Bridge
Stephen Hay, Env/Geo/Hyd/HM
Shyam Sharma, Traffic
Steve Muma, Survey/RoW
Ivy Lane, Roadway
Mandy Putney, Major Projects
Shelli Romero, Community Affairs
TBD, Construction
Cory Hamilton, District 2B Maintenance
Sam Hunaidi, Project Services
Jon Makler, Planning
Talena Adams, Program & Funding Svcs

FROM: Project Steering Committee
Mandy Putney, Program Manager
Paul Scarlett, Area Manager, Metro East
Tamira Clark, Technical Center Manager
Mandy Putney, Policy & Development Manager
Ted Miller, Maintenance & Operations Manager
Lance Calvert, City of West Linn

SUBJECT: Project Delivery Project Charter for:
OR43 Multimodal Transportation Project
Oswego Hwy, MP 8.04 to MP 9.22
Clackamas County
Key No. 20329
Work type: Enhancement

After reviewing the scoping documents and consulting with the Technical Center Discipline Managers, Program Manager, Planning Manager, Community Affairs Manager, and District Manager, the Project Steering Committee has developed this charter to guide the team in development and delivery of this project. This charter formalizes the project scope, schedule, budget and approach.

Project Purpose and Need

The purpose of this project is to improve bike and pedestrian facilities as well as the overall safety of the roadway. When fully completed, this corridor will provide a safe and critical link between users in Oregon City, the historic Willamette Falls/Locks area, Lake Oswego, Portland, and beyond.

Problem Description

The Highway 43 Corridor through West Linn is significantly lacking in accessible sidewalks and safe bike lanes and suffers from traffic congestion delays, inefficiencies, and safety issues that could be greatly improved by targeting key areas for enhancement. The majority of the project area does not have sidewalk on both sides of the Highway and one-third of the area has no sidewalk at all. Sidewalk is missing along the only area park and ride transit facility, which is also a key commercial center. Pedestrian and bike facilities in the project area are defined as substandard or completely lacking in the ODOT Active Transportation Needs Inventory as well as in the 2014 Metro Regional Transportation Plan. Deficiencies along Hwy 43 are identified in the West Linn Transportation System Plan.


Project Limits

Hwy 43: Arbor Drive to Hidden Springs Road. These limits include matching existing improvements at the city limits of Lake Oswego north of Arbor Drive and tapering to south of Hidden Springs Road near Mary S Young Park


Map



Exhibit 1: OR 43 Concept Design Plan Typical and Constrained Cross Section



** In commercial areas with zero-setback buildings, sidewalk widths may be expanded to provide additional pedestrian space*



Project Delivery Approach

The development and construction of this project will be conducted by outsourced resources as a design-bid-build project.

Project Scope

Included in Scope:

- 7' wide grade-separated bike facility within project limits
- Infill missing sections to provide continuous sidewalks, meeting accessibility standards
- Consistent three lane cross section of Hwy 43
- Extend Hidden Springs Road to Old River Road (approx. 7,500 ft² of new road)
- Intersection improvements, including enhanced turn lanes
- Traffic signal upgrades at Hwy 43/Lazy River Dr and Hwy 43/Hidden Springs Rd
- Removal of traffic signal at Hwy 43/Cedar Oak Dr and relocation of transit stop.
- Illumination
- Striping and Signing changes to reflect new roadway cross section
- Paving OR43 within project limits
- Access management (OPAL, Access management methodology and strategy)
- Right of Way acquisition
- Transit stops
- Transfer of maintenance responsibilities for bike facilities and other non-roadway elements to City of West Linn, via intergovernmental agreement

Not Included in Scope:

- Additional improvements outside of the current project limits

Benefits

This project will create an accessible pedestrian and bike transit connection that is currently missing as pedestrians are commonly seen walking along the shoulder of the Highway to access the transit area with limited handicap access.

Mobility throughout the corridor is expected to increase by reducing queuing with improved center refuge/left turn lanes, restricting conflicting left turn lanes onto the Highway, adding improved signal equipment with timing and transit prioritization, and providing better circulation at key commercial areas in addition to the major sidewalk and bike lane improvements.

Project Schedule

- August 2017 for Contract Request to OPO
- March 2018 for Contract RFP
- June 2018 for Project Kick-off Meeting
- August 2018 for Survey Complete
- December 2018 for Final DAP Complete
- January 2020 for PS&E Delivery
- March 2020 for Bid Let
- Summer 2020 for Construction
- Fall 2021 Construction Completion

Budget

Phase (FFY)	Programmed in STIP	Current Estimate	Difference
Planning (20xx dollars)			
PE (2018 dollars)	\$841,248	\$1,250,000	(\$408,752)
Right of Way (2019 dollars)	\$439,779	\$439,779	0
Utilities (20xx dollars)			
Other (for adjacent design)	\$0	TBD	
Construction (2020 dollars)	\$4,837,176	\$6,000,000	(\$1,162,824)
Total	\$6,118,203	\$7,689,779	(\$1,571,576)

Funding source(s): Enhancement & Metro Regional Flex Funds

Project Risks

Risk	Scope	Schedule	Budget
Topography: Impacts to existing retaining walls and need for new walls in multiple areas if widening existing roadway section. Making grades work on side streets and driveways may be difficult.	X		X
Stormwater: Need to address stormwater when adding curb. Need to relocate stormwater inlets if moving curb line. Need to work through design challenges of having inlets in travel lane vs. shoulder. Water quality elements will also be needed.	X	X	X
Structures: several culverts and structures will need to be modified if widening roadway cross section.	X		X
"Protected Intersection" design proposed for Lazy River and Hidden Spring intersections is being actively investigated as a design option as part of several projects in Region 1. However, this design has not yet been implemented in	X	X	

Oregon. Will require significant design coordination, outreach, etc.			
Additional detailed design needed at all intersections and transit stops to minimize conflicts between users and ensure safe, visible, predictable path for cyclists, pedestrians, and vehicles.	X		
Pavements: If new curbs will be installed, the grade should be raised 2-4 inches to accommodate new paving with room for future grind/inlay work. The current pavement is in poor shape.	X		X
Maintenance: An ODOT/City maintenance agreement will be completed prior to completion of construction to ensure the new cross section and other design features will be maintained at acceptable levels.		X	

Constraints and Assumptions

Important scoping considerations

As applicable, document scoping decisions, assumptions, and risks regarding all elements of the project:

1. *Mobility* assumptions, decisions, and risks
 - Outreach/coordination needed with Motor Carrier to ensure sufficient clearances along Hwy 43.
2. *Access Management/Right of Way* assumptions, decisions, and risks
 - PDLT Operational Notice PD-03 to include Official Project Approach List (OPAL) that includes access control report, existing approaches status report
 - Identify ROW cost estimate in relation to access changes
 - Assume 70 right of way files needed.
 - If project is proposing to modify driveways, develop methodology and strategy in accordance with OAR 734-051-5120.
 - Public outreach to affected property owners need to be included as part of the project and occurred prior to ROW phase. The AM modifications will require a public involvement process that might impact scope, budget and schedule of the project.
3. *Utilities* assumptions, decisions, and risks
 - Many utility poles will likely need to be relocated. Schedule needs to accommodate moves.
4. *Conflict and/or coordination with other projects* by State, Local, Private, Maintenance (describe other project's schedule, assumptions, scope)
 - Pending
5. *Environmental* assumptions
 - No adverse environmental impacts are expected to result from this project. Will require coordination with Tribes, outreach to environmental justice populations, and a FAHP for ESA clearance of NMFS-listed species.
 - Section 106 impacts are not known at this time.
 - Highway widening will likely impact several trees in corridor, requiring a tree cutting permit.

6. *Bike/Ped/Transit design*

- This segment of OR43 should have minimum 5' sidewalk (6' typical) and 7' minimum bike lane (including curb) widths. Map 57 of the Region 1 Bicycle and Pedestrian Facilities Inventory Atlas shows the width and status of existing bicycle and pedestrian facilities on OR43.
- There is currently no sidewalk provided on approximately 50% of the corridor including at existing signalized intersections. With the exception of several newer developments on the east side of OR43 near Walling Way, existing sidewalk is substandard, approximately 5' wide curb tight with mailboxes, landscaping, and other obstructions further reducing clear width. Several segments of existing sidewalk are in need of repair to address tree root heaving that creates a tripping hazard and ADA issues. New sidewalk appears to be under construction as part of a new development on the east side of OR43 between Robinwood and Shady Hollow Way.
- All crossings require curb ramps (new or reconstructed) to meet current ADA standards. Will need to coordinate with Traffic to determine how to address crossings at multiple T-intersections (e.g. should curb ramps be constructed at all legal unmarked crosswalks, or is there a need to close select crosswalks?)
- Several existing transit stops are located in areas without sidewalk and do not have any waiting or boarding/alighting area for passengers. The majority of existing transit stops on this segment of OR43 do not have an ADA compliant 8x5 unloading area or adequate space for benches, shelters, or other stop amenities.
- Project proposal includes multiple design elements that are addressed in NACTO and various Separated Bikeway Design Guides, but are not addressed in ODOT HDM. Project will require multiple design exceptions and may involve design elements that require federal permission to experiment.
- "Separated Intersection" design proposed for Lazy River and Hidden Spring intersections is being actively investigated as a design option as part of several projects in Region 1. However, this design has not yet been implemented in Oregon.
- Project proposal is consistent with adopted West Linn TSP, facility plan, Regional Transportation Plan project list, and Regional Active Transportation Plan network and design recommendations.

7. *HazMat design*

- DEQ Facility Profiler indicates there are several known leaking underground storage tank sites adjacent to the project corridor. Exposed surface soil adjacent to OR 43 may be contaminated with metals and oil and is a high risk to the project. Recommend Hazardous Materials Corridor Study to identify adjacent contaminated properties and their potential to impact the project. Also recommend sampling surface soil to determine if excavated topsoil will meet DEQ clean fill standards.
- HazMat Corridor Study, geophysical survey for underground tanks at Chevron Station, subsurface sampling and testing at Chevron Station, and testing of road shoulder soil will all be needed in the design phase.

8. *Hydraulic design*

- Five existing culverts cross under the highway within the project limits. However, all of the culverts on OR 43 have not been inventoried yet.
- Water quality and drainage design will need to be included in the project.

9. *Geotechnical design*

- There is a creek crossing at MP 8 (N of Arbor Drive). Is this creek fish bearing, and will the culvert be lengthened or replaced? Retaining walls may be needed.
- Multiple cut and fill retaining walls will be needed for any highway widening.

10. *Maintenance* needs for this project

- Building the bicycle and pedestrian facility at similar grade may allow the facility to be maintained with a standard sweeper. An ODOT/City maintenance agreement will delineate maintenance responsibilities between the two agencies for planned improvements.

11. *Illumination* design

- Illumination will need to be coordinated with Portland General Electric (PGE) per the existing franchise agreement with the City of West Linn. It is anticipated additional lighting will be provided by PGE using standard LED street luminaires and poles in accordance with the City's franchise agreement at no additional cost to the project.

12. *Signals* and warning systems design (electrical)

- Signal at Cedar Oak Dr will be removed, intersection will be restricted to right-out movements. Existing interconnect cable and/or fiber optic cable in the existing signal cabinet must be preserved or re-routed to maintain functionality. The solution must be amenable to ODOT and Clackamas County.
- Full signal replacements at Lazy River Rd and Hidden Springs Rd meeting ODOT/City design standards. New east leg to be built for Old River Road extension at Hidden Springs intersection.

13. *Design Standards/References*

- Standards: ODOT HDM, ODOT Ped and Bike Design Guide, PROWAG, AASHTO LRFD Specifications for Structural Support for Highway Signs, Luminaries and Traffic Signals 2015
- References: NACTO Urban Bikeway Design Guide, NACTO Urban Street Design Guide, FHWA Separated Bikeway Design Guide, MassDOT Separated Bikeway Design Guide, City of West Linn Public Works Standards

14. *Agreements* with partners

- Maintenance/Landscaping and Project Funding IGAs needed with City of West Linn.
- IGA also needed with Tri-Met for coordination with stops and transit improvements.
- Metro is a funding partner for the project, with whom the City and ODOT will communicate and consult on project changes and project progress. City and ODOT will communicate with Metro project cost and schedule information for the purpose of programming of funds.

15. *Schedule* constraints






- Recommended STIP year for PE phase: 2018
- Recommended design duration (does include project initiation): 2 years
- Recommended construction obligation year: 2020

Preliminary Engineering Budget: Attached is a breakdown of the PE budgets provided by the technical center, maintenance, and planning managers. Each unit budget is broken down by major milestones.

General Expectations of the Project Development Team

This charter, when signed, documents agreement by the signing parties and gives the project development team approval to proceed with the project as identified herein. Following approval of this document, any deviations or subsequent proposed changes to the project scope, schedule, budget and/or approach must go through the formal Change Management Request (CMR) process as outlined in PD-02 and the Region 1 Addendum to PD-02.


Approval:

Signing Order				
1	Program Manager		Date: 3/30/18	
		Mandy Putney, P&D Manager		
3	Area Manager		Date: 3-31-18	
		Paul Scarlett, Metro East		
4	Technical Center Manager		Date: 4/9/18	
		Tamira Clark		
5	Policy & Development Manager	see above	Date:	
		Mandy Putney		
6	Maintenance & Operations Manager		Date: 3/26/18	
		Ted Miller		
7	City of West Linn		Date: 4/9/18	
		Lance Calvert, Public Works Director		

Attachments:

- MS Project Schedule - required
- Transportation Planning Summary (TPS Form)
- Tech Center Budget Estimates (PE and/or ROW)
- Cost estimates
- Scoping Notes


ID	Activity ID	Task Name	Duration	Start	Finish	Predecessors
1	20329 - OR43 Multimodal Transportation Project	PROJECT INITIATION PHASE	982 days	Thu 2/1/18	Tue 11/30/21	
2	PIP PL Project Management	PIP PL Project Management	154 days	Thu 2/1/18	Mon 9/10/18	
3	PIP Env Project Management	PIP Env Project Management	10 days	Thu 2/1/18	Wed 2/14/18	
4	PIP RW Project Management	PIP RW Project Management	5 days	Thu 2/1/18	Wed 2/7/18	
5	PIP Utility Project Management	PIP Utility Project Management	10 days	Thu 2/1/18	Wed 2/14/18	
6	PIP Rdwy Project Management	PIP Rdwy Project Management	10 days	Thu 2/1/18	Wed 2/14/18	
7	Start Project	Start Project	92 days	Thu 2/1/18	Tue 6/12/18	
8	Start Project	Start Project	0 days	Thu 2/1/18	Thu 2/1/18	
9	PIP Review and Confirm Project Scope (Scoping Tr	PIP Review and Confirm Project Scope (Scoping Tr	3 days	Thu 2/1/18	Mon 2/5/18	
10	PIP Request for Approval of Preliminary Engineering	PIP Request for Approval of Preliminary Engineering	1 day	Mon 2/5/18	Mon 2/5/18 10FF	
11	PIP Request for Approval of Environmental Expendi	PIP Request for Approval of Environmental Expendi	1 day	Mon 2/5/18	Mon 2/5/18 10FF	
12	PIP Project Kickoff Meeting	PIP Project Kickoff Meeting	1 day	Tue 2/5/18	Tue 2/5/18 12	
13	PIP Roadway Conceptual Design	PIP Roadway Conceptual Design	6 days	Wed 2/7/18	Wed 2/14/18 14	
14	PIP Public/Stakeholder Involvement Plan	PIP Public/Stakeholder Involvement Plan	3 days	Wed 2/7/18	Fri 2/9/18 14	
15	PIP Project Work Plan	PIP Project Work Plan	2 days	Thu 2/15/18	Fri 2/16/18 15	
16	PIP Negotiate and Execute Consultant Contract(s)	PIP Negotiate and Execute Consultant Contract(s)	80 days	Tue 2/20/18	Tue 6/12/18 17	
17	Preliminary Survey & Base Mapping	Preliminary Survey & Base Mapping	62 days	Wed 6/13/18	Mon 9/10/18	
18	PIP Hazardous Materials Corridor Study	PIP Hazardous Materials Corridor Study	10 days	Wed 6/13/18	Tue 6/26/18 18	
19	PIP Railroad Corridor Study	PIP Railroad Corridor Study	0 days	Tue 6/12/18 18	Tue 6/12/18 18	
20	PIP Area of Potential Impact (API)	PIP Area of Potential Impact (API)	10 days	Wed 6/13/18	Tue 6/26/18 18	
21	PIP Area of Potential Impact (API) Review	PIP Area of Potential Impact (API) Review	10 days	Wed 6/27/18	Wed 7/11/18 30	
22	Environmental Baseline Report	Environmental Baseline Report	20 days	Wed 7/11/18	Wed 8/8/18 17	
23	PIP Final Environmental Baseline Report	PIP Final Environmental Baseline Report	0 days	Wed 8/8/18	Wed 8/8/18 32	
24	PIP Initial Work Zone Traffic Issues Identification	PIP Initial Work Zone Traffic Issues Identification	10 days	Wed 6/13/18	Tue 6/26/18 18	
25	PIP Traffic Counts and Preliminary Traffic Analysis	PIP Traffic Counts and Preliminary Traffic Analysis	10 days	Wed 6/13/18	Tue 6/26/18 18	
26	PIP Project Initiation Phase Complete	PIP Project Initiation Phase Complete	0 days	Mon 9/10/18	Mon 9/10/18 8,19,28,29,31,32,41,42,43	
27	DESIGN ACCEPTANCE PHASE (DAP)	DESIGN ACCEPTANCE PHASE (DAP)	87 days	Mon 9/10/18	Mon 12/17/18 2FS-20 days	
28	NEPA	NEPA	0 days	Mon 9/10/18	Mon 9/10/18 42	
29	PERMITS AND CLEARANCES	PERMITS AND CLEARANCES	80 days	Mon 12/17/18	Fri 4/12/19 45	
30	RIGHT OF WAY	RIGHT OF WAY	285 days	Thu 1/3/19	Thu 1/23/20 124FS-70 days	
31	PRELIMINARY PLANS PHASE	PRELIMINARY PLANS PHASE	81 days	Mon 12/17/18	Mon 4/15/19 45	
32	ADVANCE PLANS PHASE	ADVANCE PLANS PHASE	87 days	Mon 4/15/19	Fri 8/16/19 193	
33	FINAL PLANS PHASE	FINAL PLANS PHASE	106 days	Fri 8/16/19	Wed 1/22/20 243	
34	PS&E SUBMITTAL PHASE (To Office of Pre Letting)	PS&E SUBMITTAL PHASE (To Office of Pre Letting)	41 days	Thu 1/23/20	Mon 3/23/20 124,186,298,352	
35	Start PS&E Submittal Phase	Start PS&E Submittal Phase	0 days	Thu 1/23/20	Thu 1/23/20	
36	PS&E PL Project Management	PS&E PL Project Management	10 days	Fri 1/24/20	Thu 2/6/20	
37	PS&E Env Project Management	PS&E Env Project Management	10 days	Fri 1/24/20	Thu 2/6/20	
38	PS&E Utility Project Management	PS&E Utility Project Management	10 days	Fri 1/24/20	Thu 2/6/20	
39	3D Prep and Submittal	3D Prep and Submittal	10 days	Fri 1/24/20	Thu 2/6/20	
40	PS&E Acceptance (delivery to Office of Pre Letting)	PS&E Acceptance (delivery to Office of Pre Letting)	1 day	Fri 1/24/20	Fri 1/24/20	
41	PS&E FHWA Review (FFO/non-exempt projects only)	PS&E FHWA Review (FFO/non-exempt projects only)	0 days	Fri 1/24/20	Fri 1/24/20 362	
42	PS&E Pre-Letting Review - approvals and printing	PS&E Pre-Letting Review - approvals and printing	20 days	Mon 1/27/20	Mon 2/24/20 363	
43	PS&E Advertising	PS&E Advertising	20 days	Tue 2/25/20	Mon 3/23/20 364,365	
44	BID OPENING	BID OPENING	0 days	Mon 3/23/20	Mon 3/23/20 366	
45	Second Notification	Second Notification	0 days	Tue 11/30/21	Tue 11/30/21 366	



Transportation Planning Summary Report

Planning and Major Projects

The purpose of the Transportation Planning Summary Report is to provide a summary of relevant information and risks based on planning knowledge for a specific STIP project. This report will be filled out for each STIP project by the assigned planner during the Scoping phase of Project Delivery and stored on the Region 1 Project Delivery Sharepoint site for use by the assigned Project Leader.

Review by Manager (Signature & Date):  9/13/17

Today's Date:	July 27, 2017
STIP Project Name:	OR43 Multimodal Transportation Project
Project Key Number:	20329
Project Work Type:	Enhancement
STIP Project Leader:	Matt Freitag
STIP Project County:	Clackamas County
Relevant Plan(s):	2016 Transportation System Plan 2016 Transportation System Plan Technical Appendices Element of TSP: 2016 Highway 43 Concept Plan ; and 2016 Highway 43 Concept Plan Technical Appendices
Plan Jurisdiction(s):	City of West Linn
ODOT Facility & Functional Classification:	Hwy 43: Arbor Drive to Hidden Springs Road. Classification: Statewide
Plan(s) Horizon Year:	2040
Plan(s) Adoption Date/Status:	March 28, 2016 under Ordinance 1646
Web link to plan:	http://westlinnoregon.gov/planning/highway-43-conceptual-design-plan
Planning Contact:	Gail Curtis x 8206
Overall Risk Assessment:	Risk score: 2 (on scale of 1-5 where 1 represents the least amount of risk). A risk is the challenge of ODOT maintaining consistency with locally, adopted "2016 Highway 43 Concept Plan" and design acceptance approved by ODOT, November, 2016 signed by Robert Pappé, PE, Chief Engineer. E.G., Project Charter calls for minimum 6' bike lane but the plan's typical cross section is 7'. See cross sections below plus extensive list of risks identified in Project Charter.
Key Plan Objectives	
This enhancement project is a segment of a larger, OR 43 planned bike/ped corridor within West Linn. The project objectives are to improve bike and pedestrian facilities as well as the overall roadway safety within a	

constrained corridor using a “cycle track”, landscaped buffer and sidewalk features. When fully completed, this corridor will provide a regional bike/ped connection between Oregon City, the historic Willamette Falls/Locks area, Lake Oswego, Portland implementing the regional active transportation plan and addressing and identified priority in the ODOT active transportation inventory.

Major Design Elements in Plan

Sidewalks, cycle track, landscape buffer, and transit stops: see typical cross sections below.

Design Exceptions

Cross sections shown below received “Design Acceptance” approval from Robert Pappé, P.E., Chief Engineer via a letter issued November, 2016.

Public Involvement

City of West Linn conducted public outreach and “2016 Highway 43 Concept Plan” adoption through public hearing. No known community issues.


Risks and Other Information

There is a risk associated with designing the roadway for peds and cyclists where driveways exist. This is a known project risk. See other project risks listed in Project Charter pertaining to topography, stormwater, etc..


Note: The funding for this project comes from multiple sources (ODOT Enhance, Metro RFFA) and is part of a larger effort to complete this cross section on 43 throughout West Linn.

Attachments: Two, sets of same cross sections with different levels of detail. The first set (below) is part of the ODOT approved, “design acceptance”; the second, set are from the adopted, City of West Linn “2016 Highway 43 Concept Plan”.

Exhibit 1: OR 43 Concept Design Plan Typical and Constrained Cross Section




** In commercial areas with zero-setback buildings, sidewalk widths may be expanded to provide additional pedestrian space*



Source: 2016 Highway 43 Concept Plan

Typical Cross Section (Final design is subject to ODOT approval)


The typical cross section includes sidewalks, protected bike facilities (cycle tracks), a landscape buffer, one motor vehicle travel lane in each direction, and a center turn lane. This cross section is the preferred cross section throughout the corridor and is applied in locations not limited by extreme topography or potential building impacts.



** In commercial areas with zero-setback buildings, sidewalk widths may be expanded to provide additional pedestrian space.*

Transit Stop Cross Section (Final design is subject to ODOT approval)


The transit stop cross section is very similar to the typical cross section, but it replaces the landscape buffer with a slightly wider transit stop platform to allow for accessible boarding and alighting of the transit vehicles in a location separated from the bicycle facility.



** In commercial areas with zero-setback buildings, sidewalk widths may be expanded to provide additional pedestrian space.*

Constrained Cross Section (Final design is subject to ODOT approval)

The constrained cross section is similar to the typical cross section, but it removes the landscape buffers between the bicycle facility and the motor vehicle travel lane. The constrained cross section is applied on one or both sides of the roadway in locations where topography, other natural features, or building impacts limit the total roadway width.



**2014 - 2015 SCOPING COST ESTIMATE
REGION 1
OREGON STATE HIGHWAY DIVISION**

PROJECT NAME: KEY NUMBER: HWY. NAME & NUMBER: MILEPOINT LIMITS: COUNTY: WORK TYPE:	DESCRIPTION: Cyclotrack and sidewalk on both sides of OR43 from Arbor to Hidden Springs, 7,500' of of new road extending Hidden Spring Rd. to Old River Dr. PREPARED BY: Jake Skugrud DATE PREPARED: 22 April rev 1 - 25 April rev 2 - 26 April, Jake Skugrud (West Linn reductions, ROW, Drain, Contg %) rev 3 - 27 April, Skugrud rev 4 - 28 April, Skugrud (moved southern limit to Cedar Oak Drive) ANTICIPATED ESTIMATE UPDATE:	PROJECT TEAM:
---	---	----------------------

QUANTITY SUMMARY & COST ESTIMATE

PRG SUM	% ITEM	BID ITEM NUMBER	ITEM	UNIT	QUANTITY	UNIT COST	ITEM COST	COMMENT
PROSPECTUS COST ESTIMATE SUMMARY				Est. Cost x \$1,000	Inf. Cost x \$1,000	Inflation Year		Annual Factor Year & Rate
PL			PLANNING		\$ -	\$ -	2011	2010 to 2011 = 4.3% 2012 to 2015 = 4.0%
PE			PRELIMINARY ENGINEERING		\$ 939	\$ 976	2011	
RW			RIGHT OF WAY		\$ 440	\$ 457	2011	
UR			UTILITY REIMBURSEMENT		\$ -	\$ -	2011	
								INFLATION FACTOR
MO			MOBILIZATION		\$ 361	\$ 406	2013	2010 = 1.000
RO			ROADWAY		\$ 2,066	\$ 2,324	2013	2011 = 1.040
ST			STRUCTURES		\$ 295	\$ 332	2013	2012 = 1.082
SI			SIGNALS		\$ 600	\$ 675	2013	2013 = 1.125
IL			ILLUMINATION		\$ -	\$ -	2013	2014 = 1.170
TP			TEMPORARY PROTECTION		\$ 289	\$ 325	2013	2015 = 1.217
CC			CONSTRUCTION CONTINGENCIES		\$ 1,083	\$ 1,219	2013	
CE			CONSTRUCTION ENGINEERING		\$ 704	\$ 792	2013	
AN			ANTICIPATED ITEMS		\$ -	\$ -	2013	
TOTAL CE AND CONSTRUCTION					\$ 5,398	\$ 6,073	STATUS	TOTAL ESTIMATE CHECK
TOTAL ESTIMATE					\$ 6,776	\$ 7,506	OK	\$6,776
0200 MOBILIZATION AND TRAFFIC CONTROL								(see notes)
MO	A	0210-010000A	MOBILIZATION	LS	ALL	10%	\$361,057	
TP	A	0225-010000A	TEMPORARY PROTECTION AND DIRECTION OF TRAFFIC	LS	ALL	8%	\$788,845	
0280 EROSION CONTROL								(see notes)
RO	A	0280-010000A	EROSION CONTROL	LS	ALL	2%	\$72,211	
0300 ROADWORK								(see notes)
RO	B	0305-010000A	CONSTRUCTION SURVEY WORK	LS				
RO	B	0310-0101000F	REMOVAL OF CURBS	FOOT	4000	\$1.50	\$6,000	approximately one side only
RO	B	0310-010200J	REMOVAL OF WALKS AND DRIVEWAYS	SOYD	2667	\$15.00	\$40,000	appr. One side only 6 ft wide
RO	B	0310-010600A	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	LS				
RO	B	0350-010500J	SUBGRADE GEOTEXTILE	SOYD				
0400 DRAINAGE AND SEWERS								(see notes)
RO	B	0400-929000A	DETENTION	LS				
RO	B	0400-929000A	WATER QUALITY	LS	1	\$100,000	\$100,000	discussion w/ city engineer
RO	B	0400-929000Z	DRAINAGE	LS	1	\$200,000	\$200,000	discussion w/ city engineer
RO	B	0490-012000E	MINOR ADJUSTMENT OF MANHOLES	EACH				
0500 BRIDGES								(see notes)
ST	B	0500-929000A	BRIDGE #XXXX	LS				
ST	B	0501-010000A	BRIDGE REMOVAL WORK	SOFT				
ST	B	0596-010300J	RETAINING WALL, CONVENTIONAL SEGMENTAL	SOFT	4536	\$65.00	\$294,840	3 culverts w/ 12' avg wall height
0600 BASES								(see notes)
RO	B	0620-010400J	COLD PLANE PAVEMENT REMOVAL, 0 - 2 INCHES DEEP	SOYD				
RO	B	0620-012000J	COLD PLANE PAVEMENT REMOVAL, 2 INCHES DEEP	SOYD	24,387	\$3.00	\$73,162	
RO	B	0640-010000M	AGGREGATE BASE	TON	4,100	\$25.00	\$102,500	8' below cyclotrack + 6' below st
RO	B	0640-010100M	AGGREGATE SHOULDERS	TON				
0700 WEARING SURFACES								(see notes)
RO	B	0730-010000M	EMULSIFIED ASPHALT FOR TACK COAT	TON	5	\$125.00	\$640	OR43 and new Old River Rd
RO	B	0745-030700M	LEVEL 3, 1/2 INCH DENSE HMA	TON	2,000	\$56.00	\$112,000	OR43 and new Old River Rd
RO	B	0745-064000M	PG 70-22 ASPHALT IN HMA	TON	120	\$200.00	\$24,000	OR43 and new Old River Rd
RO	B	0749-010000E	EXTRA FOR ASPHALT APPROACHES	EACH				
RO	B	0759-010000F	CONCRETE CURBS	FOOT	15,380	\$16.00	\$246,080	double due to landscape buffer
RO	B	0759-010600F	CONCRETE CURBS, LOW PROFILE MOUNTABLE CURB	FOOT	7,690	\$14.00	\$107,660	
RO	B	0759-012200J	CONCRETE ISLANDS	SOFT				
RO	B	0759-012600J	CONCRETE DRIVEWAYS	SOFT				25 driveways not scoped yet
RO	B	0759-012800J	CONCRETE WALKS	SOFT	46,140	\$5.00	\$230,700	includes new road design
RO	B	0759-015300Y	RETROFIT CONCRETE SIDEWALK RAMPS	EACH	46	\$2,000	\$92,000	
RO	B	0759-015300Z	EXTRA FOR NEW SIDEWALK RAMPS	EACH				
RO	B	0759-929000Z	CONCRETE CYCLOTRACK	SOFT	53,396	\$5.00	\$266,980	concept sketch has 4' A/C
0800 PERMANENT TRAFFIC SAFETY AND GUIDANCE DEVICES								(see notes)
RO	B	0800-929000E	STRIPING AND PAVEMENT MARKINGS	LS	0.75	\$45,000	\$33,750	
RO	B	0810-010400F	GUARDRAIL, TYPE 2A	FOOT				
RO	B	0840-010000E	DELINEATORS, TYPE 1	EACH				
RO	B	0865-011900F	THERMOPLASTIC, NON-PROFILE, 120 MILS, SPRAYED	FOOT				
0900 PERMANENT TRAFFIC CONTROL AND ILLUMINATION SYSTEMS								(see notes)
RO	B	0900-929000E	REMOVE EXISTING TRAFFIC SIGNAL	LS		\$10,000		
RO	B	0905-010000A	REMOVE EXISTING SIGNS	LS				
RO	B	0905-010100A	REMOVE AND REINSTALL EXISTING SIGNS	LS				
ST	B	0950-010100G	TRAFFIC SIGNAL INSTALLATION	LS	2	\$300,000	\$600,000	Lazy R Rd and Hidden Spring R
RO	B	0990-929000A	ILLUMINATION UPGRADE	LS	0.75	\$50,000	\$37,500	ade illumination arms to PGE
1000 RIGHT OF WAY DEVELOPMENT AND CONTROL								(see notes)
RO	B	1030-010600R	PERMANENT SEEDING, MIX NO. 1	ACRE				
RO	B	1070-010000E	SINGLE MAILBOX SUPPORTS	EACH				
RO	B	1070-010200E	MAILBOX CONCRETE COLLARS	EACH				
8000 OTHER								(see notes)
RO	B	8000-9290001	CONTAMINATED SOIL REMOVAL AND DISPOSAL	TON	4,275	\$75	\$320,642	23' on one side, 10' deep
RO	B	8000-9290002	OTHERZ	UNIT				
BID ITEMS SUBTOTAL							\$3,610,568	
CC			CONTINGENCIES (3.5% min. at Final Plans)			30%	\$1,083,171	(see notes)
CE			CONSTRUCTION ENGINEERING			15%	\$704,061	(see notes)
			ANTICIPATED ITEMS (Confirm Anticipated Items with Area Manager)					(see notes)
AN			ANTICIPATED ITEM - PUBLIC OUTREACH	LS	1			(see notes)
AN			ANTICIPATED ITEM - ESCALATION	LS	1			(see notes)
AN			ANTICIPATED ITEM - SMOOTHNESS BONUS OR STATISTICAL	LS	1			(see notes)
AN			BONUS	LS	1			(see notes)
TOTAL CONSTRUCTION COST							\$5,397,800	
PE			PRELIMINARY ENGINEERING	LS	ALL	20%	\$938,748	includes R/W
UR			UTILITY REIMBURSEMENTS	LS	1			(see notes)
			PLANNING or ACCESS MNGMNT PLAN (Request Est. from Planner or Access Rep.)	LS	1			(see notes)
PL			RIGHT OF WAY ESTIMATE (Request Est. from Right of Way)	LS	1	\$439,779	\$439,779	(see notes)
RW			TOTAL ESTIMATE				\$6,776,327	

2008 BID ITEM LIST (Updated 7/15/10)

http://www.oregon.gov/ODOT/HWY/SPECS/docs/bid_item_list_2008_Bid_Item_List.xls

From: Calvert, Lance
To: [FREITAG Matthew D * Matt](#); [Coffie, Morgan](#)
Cc: [SCARLETT Paul](#); [Stein, Eileen](#)
Subject: RE: K20329 OR43 Multimodal Transportation Project (West Linn), draft charter for review
Date: Monday, February 12, 2018 10:43:09 AM

Just proceed as planned and we can modify during design if necessary. The city is committed to seeing this project completed and we are also pursuing design as much as possible along the corridor.

Thanks,

Lance

From: FREITAG Matthew D * Matt [mailto:Matthew.D.FREITAG@odot.state.or.us]
Sent: Friday, February 09, 2018 9:09 AM
To: Calvert, Lance <lcalvert@westlinnoregon.gov>; Coffie, Morgan <mcoffie@westlinnoregon.gov>
Cc: SCARLETT Paul <Paul.SCARLETT@odot.state.or.us>
Subject: RE: K20329 OR43 Multimodal Transportation Project (West Linn), draft charter for review

Lance,

The IGAs are moving, looks like you should have something soon.

I've received all of the comments I expect to get on the Charter (attached). I think it is ready for signatures after your final review. Of particular concern is the updated estimate for PE and CN, which shows a funding shortfall of over \$1M. We can manage some of the costs with minor adjustments during design, but to keep the project balanced will likely require significant cuts to scope or additional funding from the City. Is your preference to adjust scope now, or modify during design?

Thanks,

Matt Freitag, P.E.
(503) 731-4851 Office
(503) 704-3839 Mobile

From: Calvert, Lance [mailto:lcalvert@westlinnoregon.gov]
Sent: Friday, January 26, 2018 12:35 PM
To: FREITAG Matthew D * Matt; Coffie, Morgan
Subject: RE: K20329 OR43 Multimodal Transportation Project (West Linn), draft charter for review

Matt,

What is the latest on getting the IGA's approved? I need these ASAP to get on the next Council

agenda or I'm pushing back to March agendas!

At this point, these IGA delays are going to delay the entire project schedule. We need to get going.

Let me know how I can help.

Thanks,

Lance

From: FREITAG Matthew D * Matt [<mailto:Matthew.D.FREITAG@odot.state.or.us>]
Sent: Monday, January 08, 2018 9:03 AM
To: Coffie, Morgan <mcoffie@westlinnoregon.gov>
Cc: Calvert, Lance <lcalvert@westlinnoregon.gov>
Subject: RE: K20329 OR43 Multimodal Transportation Project (West Linn), draft charter for review

Hi Morgan,

I don't think I'm missing anything from the City for the Charter, just ODOT items. I wanted to keep you both in the loop on the progress. I hope to have this wrapped up in the next 2 weeks.

Thanks,

Matt Freitag, P.E.

(503) 731-4851 Office

(503) 704-3839 Mobile

From: Coffie, Morgan [<mailto:mcoffie@westlinnoregon.gov>]
Sent: Tuesday, January 02, 2018 8:27 AM
To: FREITAG Matthew D * Matt
Subject: RE: K20329 OR43 Multimodal Transportation Project (West Linn), draft charter for review

Matt,

You mentioned that there are a few gaps that you need info from and want that info by 1/5. Lance is out of the office until 1/8. Can you clarify if any of the missing information needs to come from the City? If so, I will follow up with Lance on vacation to get you the info by 1/5.

Thanks,

Morgan

From: FREITAG Matthew D * Matt [<mailto:Matthew.D.FREITAG@odot.state.or.us>]
Sent: Thursday, December 28, 2017 4:18 PM
To: XU Liantao R <Liantao.R.XU@odot.state.or.us>; SHARMA Shyam

<Shyam.SHARMA@odot.state.or.us>; ROMERO Shelli <Shelli.ROMERO@odot.state.or.us>; MODERIE Justin G <Justin.G.MODERIE@odot.state.or.us>; LANE Ivy Y <Ivy.Y.LANE@odot.state.or.us>

Cc: GARRISON Richard F <Richard.F.GARRISON@odot.state.or.us>; CLARK Tamira J <Tamira.J.CLARK@odot.state.or.us>; SCARLETT Paul <Paul.SCARLETT@odot.state.or.us>; WATANABE Richard F <Richard.F.WATANABE@odot.state.or.us>; SEXTON Ryan <Ryan.SEXTON@odot.state.or.us>; Calvert, Lance <lcalvert@westlinnoregon.gov>; Coffie, Morgan <mcoffie@westlinnoregon.gov>

Subject: RE: K20329 OR43 Multimodal Transportation Project (West Linn), draft charter for review

Here is the updated charter and PE budget. There are a few gaps that need to be filled in for team members and PE estimates. I'd like this information by 1/5 please.

The link below still works for scoping docs.

Thanks,
Matt

From: FREITAG Matthew D * Matt
Sent: Wednesday, August 09, 2017 3:55 PM
To: XU Liantao R; PELTZ Tova R; SHARMA Shyam; MUMA Steven L; LANE Ivy Y; PUTNEY Mandy; ROMERO Shelli; PETERS Jacob D; HUNAIDI Sam H; MAKLER Jon; ADAMS Talena E; HALPENNY Kathryn L * Kat; CURTIS Gail E; SEXTON Ryan
Cc: GARRISON Richard F; CLARK Tamira J; WATANABE Richard F
Subject: K20329 OR43 Multimodal Transportation Project (West Linn), draft charter for review
Importance: High

Attached are the current draft Charter and draft PE budget for review. Please take a look and let me know what edits are needed. I will also need a project representative assigned for each technical discipline and updated PE estimates for both consultant tasks and ODOT review. **I'd appreciate this information by 8/23/17.**

Scoping files: \\7D1087MF\share\K20329_OR43_MMTP

Thanks,
Matt Freitag, P.E.
Project Manager, ODOT Region 1
123 NW Flanders St
Portland OR 97209-4012
(503) 731-4851 Office
(503) 704-3839 Mobile
matthew.d.freitag@odot.state.or.us

Morgan Coffie
Management Analyst
Public Works Support

22500 Salamo Rd.