

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



CITY OF
West Linn
PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.
Phone: 503-722-5500
Fax: 503-656-4106
<http://www.westlinnoregon.gov/publicworks>

2014 Road Program

Project Number: PW-14-02

TEAM	PROJECT DESCRIPTION
<p>CITY Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514</p> <p>CONSULTANT Design Consultant: N/A</p> <p>CONTRACTOR General Contractor: Program Manager:</p>	<p>The project designs and construction management inspections are being handled internally by Public Works' Engineering staff. This project is being funded by City of West Linn Streets and Environmental Services funds.</p>

SCHEDULE	PROJECT STATUS																								
<table> <thead> <tr> <th>PROJECT PHASES</th> <th>Percent Completed</th> <th>Original Estimated Completion Date</th> <th>Projected Completion Date</th> </tr> </thead> <tbody> <tr> <td>Consultant Selection</td> <td>0%</td> <td></td> <td></td> </tr> <tr> <td>Design Completion</td> <td>100%</td> <td></td> <td></td> </tr> <tr> <td>Const Contract Award</td> <td>100%</td> <td></td> <td></td> </tr> <tr> <td>Const Completion</td> <td>0%</td> <td></td> <td></td> </tr> <tr> <td>Total Project Completion:</td> <td>0%</td> <td></td> <td></td> </tr> </tbody> </table>	PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date	Consultant Selection	0%			Design Completion	100%			Const Contract Award	100%			Const Completion	0%			Total Project Completion:	0%			<p>Core samples have been taken to determine the existing roadway sections. Designs are being developed internally by City Engineering Staff. Designs are near completion.</p>
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date																						
Consultant Selection	0%																								
Design Completion	100%																								
Const Contract Award	100%																								
Const Completion	0%																								
Total Project Completion:	0%																								

	2012					2013					2014					2015																		
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
Design											■■■■■																							
Construction											■■■■■																							

PROJECT BUDGET													
	BUDGET				BUDGET			ACTUAL		DETAIL			
Original	\$	-		FY11-12	\$	-	\$	-	Design	\$	-	\$	-
Amendment(s)	\$	-		FY12-13	\$	-	\$	-	R/W - Land	\$	-	\$	-
Revised	\$	-		FY13-14	\$	-	\$	-	Construction	\$	-	\$	-
										Total Expended		\$	-

PROJECT PHOTOS

