

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



CITY OF West Linn

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

<http://www.westlinnoregon.gov/publicworks>

2015 Waterline Projects

Project Number: PW-14-15

TEAM	PROJECT DESCRIPTION
<p style="text-align: center;">CITY</p> <p>Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514</p>	<p>Project generally consists of the installation of approximately 680 linear feet of 12-inch, 3000 linear feet of 8-inch, 450 linear feet of 6-inch and 500 linear feet of 4-inch ductile iron pipe. Project will be upgrading outdated and undersized galvanized and asbestos cement pipe.</p> <p>Bid Documents</p> <p>Plans and Maps</p> <p>Contract Award</p>
<p style="text-align: center;">CONSULTANT</p> <p>Design Consultant: N/A</p>	
<p style="text-align: center;">CONTRACTOR</p> <p>General Contractor: D & T Excavation, INC. Program Manager:</p>	

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date	Project is substantially completed. Contractor is wrapping up punch list items.
Consultant Selection	0%			
Design Completion	100%	1/5/15		
Const Contract Award	100%	2/9/15		
Const Completion	95%	6/30/15	5/31/15	
Total Project Completion:	95%			

	2014					2015												2016						2017										
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
Design																																		
Construction																																		

PROJECT BUDGET			DETAIL		
	BUDGET			CONTRACT	ACTUAL
FY14-15	\$ -		Design	\$ -	\$ -
FY15-16	\$ -		R/W - Land	\$ -	\$ -
FY16-17	\$ -		Construction	\$ 630,135.98	\$ -
			Total Expended	\$ -	\$ -

PROJECT PHOTOS

