### IMPROVEMENT



PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

# **Bland-Rosemont Intertie Pump Station**

Project Number: PW-10-14

## CITY

Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

## CONSULTANT

Design Consultant: 4B Engineering

### CONTRACTOR

General Contractor: Cascade Water Works

Project includes the design and construction of a booster pump station. The project is currently in the design stage City engineers are working closely with contracted consultants to provide design reviews throughout each stage of development. This project is funded by fees imposed upon all new development within the city or development outside of the city that connects with or otherwise uses the sanitary sewer system, storm drainage system, water system, transportation system or park system of the city.

Planing Department Files: AP-12-01 CUP-12-01

Bid Documents

**Plans** 

Notice of Award

	SCHED	ULE	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%	10/20/13	
Const Contract Award	0%	5/12/2014	
Const Completion	10%	10/7/14	
Total Project Completion:	10%		

Notice to proceed on June 9th. Excavation for pump house and plumbing to begin week of 7/14/14. Reservoir tie in completed.

	2012 2013													2014												2015									
	Aug	Sep	Oct	No	v Dec	Jan	Fel	b Ma	r A	Apr May	Jun	Jul	Aug	Se	p Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Ma	r Ap	r Ma	y Ju
Design																																			
Construction																																			

BUDGET Original 1,051,000 Amendment(s)

Revised

BUDGET ACTUAL FY12-13 1,051,000 110,563 FY13-14 FY14-15

BUDGET ACTUAL Design R/W - Land Construction 424,500 Total Expended

