CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Bland Rosemont Transmission Line

Project Number: PW-14-05

CITY
Department: Engineering
City's Project Manager: Erich Lais, P.E.
Contact Number: 503-722-5514

CONSULTANT
Design Consultant: 3J Consulting

CONTRACTOR

General Contractor: Program Manager: PROJECT DESCRIPTION

The project generally includes the installation of approximately 2900 In-ft of 12-inch waterline to connect the Horton and Rosemont pressure zones. Also included is approximately 800 In-ft of 8-inch waterline and approximately 1300 In-ft of sidewalk along the west side of Salamo in between Bland and Weatherhill. This project is funded by SDC's.

SCHEDULE												
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date									
Consultant Selection	0%											
Design Completion	30%	5/9/14										
Const Contract Award	0%	6/9/14										
Const Completion	0%	8/29/14										
Total Project Completion:	0%											

Engineering consultant under contract, 30% plans due mid April. Funded by SDC's.

	2012 2013									2014												T	2015																																						
	Aug	Sep)	Oct	Ν	lov	D	ec	Ja	n	Fel	N	/lar	Α	pr	Ma	зу	Jur	ı	Jul	,	٩ug	S	ер	0	ct	No	v	Dec	Jä	an	Fe	b	Mai	r A	۱pr	М	ay	Jur	n	Jul	A	lug	S	ер	0	ct	No	v	Dec	J	an	Fe	b	Ma	r A	۱pr	М	ay	Jı	un
Design																																																												I	
Construction																																																												Ш	

											DI	TAIL	
	BU	DGET		BU	DGET	AC	TUAL			BUI	DGET	AC.	ΓUAL
Original			FY11-12	\$	-	\$	-	D	Design	\$	-	\$	-
Amendment(s)	\$	-	FY12-13	\$	-	\$	-	R	R/W - Land	\$	-	\$	-
Revised	\$	-	FY13-14					С	onstruction			\$	-
									Tot	al Expend	led	\$	-

PROJECT PHOTOS											