

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



CITY OF West Linn

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.
 Phone: 503-722-5500
 Fax: 503-656-4106
<http://www.westlinnoregon.gov/publicworks>

Bland Rosemont Transmission Line

Project Number: PW-14-05

TEAM	PROJECT DESCRIPTION
<p align="center">CITY</p> Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514	The project generally includes the installation of approximately 2900 In-ft of 12-inch waterline to connect the Bland and Rosemont pressure zones. Also included is approximately 800 In-ft of 8-inch waterline and approximately 1300 In-ft of sidewalk along the west side of Salamo in between Bland and Weatherhill. This project is funded by SDC's.
<p align="center">CONSULTANT</p> Design Consultant: 3J Consulting	
<p align="center">CONTRACTOR</p> General Contractor: Trenchline Excavation Program Manager:	
<p> Bid Documents Plans Contract Award </p>	

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date	Waterline installed, tested and ready for tie-in once pump station has been pressure tested and chlorinated. Salamo sidewalk is completed, needs fence installed.
Consultant Selection	100%			
Design Completion	100%	5/16/14	6/25/14	
Const Contract Award	100%	6/16/14		
Const Completion	90%	12/1/14		
Total Project Completion:	90%			

	2012					2013					2014					2015													
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Design																													
Construction																													

PROJECT BUDGET			DETAIL				
	BUDGET		BUDGET	ACTUAL		BUDGET	ACTUAL
	Original		\$ 1,051,000	FY12-13		\$ -	\$ -
Amendment(s)	\$ -	FY13-14	\$ 530,530	\$ -	R/W - Land	\$ -	\$ -
Revised	\$ -	FY14-15	\$ -	\$ -	Construction	\$ -	\$ -
					Total Expended	\$ -	\$ -



Last Updated : 11/07/2014