CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Concrete Street Project

Project Number: PW-14-09

CITY

Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: N/A

CONTRACTOR

General Contractor: Brown Contracting

Total Project Completion:

Program Manager:

Project generally consists of approximately 7,000 sq-yd's of concrete street improvements. The project designs and $construction \ management \ inspections \ are \ being \ handled \ internally \ by \ Public \ Works' \ Engineering \ staff. \ This \ project$ is being funded by City of West Linn Streets and Environmental Services funds.

Bid Documents

Plans

Notice of Award

	SCHED	DULE	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%		
Const Contract Award	100%	6/16/14	
Const Completion	99%	8/29/14	10/10/14

99%

PRO		

Project close out.

				201	2			Ī									2	01	3																	20	14													20)15	,				Ī
	Aug	Se	еp	Oct	: N	lov	De	c	Jan	Fe	eb	Ма	r /	Apr	Ma	ау	Jun	Τ.	Jul	Α	ug	Se	р	Oct	No	v	Dec	Jai	n F	eb	Ma	ır A	٩pr	May	/ Ji	un	Jul	Α	ug	Sep	0	Oct	No	ν	Dec	Ja	ın	Feb	N	Иar	Α	pr	Ма	ìу	Jur	า
Design																																												П												
Construction																																						Ī																		

					PROJEC [®]	T BUI	DGET					
	BU	IDGET		ı	BUDGET	ļ	ACTUAL		6	DE BUDGET	TAIL A	CTUAL
Original	\$	-	FY13-14	\$	648,595	\$	-	Design	\$	-	\$	-
Amendment(s)	\$	-	FY14-15	\$	-	\$	-	R/W - Land	\$	-	\$	-
Revised	\$	-	FY15-16	\$	-	\$	-	Construction	\$	943,000	\$	-
								Total	Expe	nded	\$	-



