## CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

# 2015 Waterline Projects

### Project Number: PW-14-15

CITY

Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: N/A

CONTRACTOR

General Contractor: D & T Excavation, INC.

Program Manager:

Project generally consists of the installation of approximatley 680 linear feet of 12-inch, 3000 linear feet of 8-inch, 450 linear feet of 6-inch and 500 linear feet of 4-inch ductile iron pipe. Project will be upgrading outdated and undersized galvanaized and asbestos cement pipe.

**Bid Documents** 

Plans and Maps

**Contract Award** 

	SCHEE	PROJECT STATUS		
PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date	Contractor began work on March 2nd. Currently finis Parkwood Place. Finished Elmran (Cedaroak to Nixon
Consultant Selection	0%			Terr.), and Calaroga Dr.
Design Completion	100%	1/5/15		
Const Contract Award	100%	2/9/15		
Const Completion	35%		5/31/15	
Total Project Completion:	50%			

March 2nd.	Currently finishing the waterline on
El /CI	(C-1 t- Cl

(Cedaroak to Nixon), Elmran (Calaroga to Glen

	2014 2015								2016										2017																
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Design																																			
Construction																																			

BUDGET
-
-
-

		DETAIL										
	CON	ITRACT	ACTUAL									
Design	\$	-	\$	-								
R/W - Land	\$	-	\$	-								
Construction	\$ 630	0,135.98	\$	-								
Tota	\$	-										





Last Updated: 04/22/2015