



PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

<http://www.westlinnoregon.gov/publicworks>

Bland-Rosemont Intertie Pump Station

Project Number: PW-10-14

TEAM	PROJECT DESCRIPTION
<p style="text-align: center;">CITY</p> <p>Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514</p> <hr/> <p style="text-align: center;">CONSULTANT</p> <p>Design Consultant: 4B Engineering</p> <hr/> <p style="text-align: center;">CONTRACTOR</p> <p>General Contractor: Cascade Water Works Program Manager:</p>	<p>Project includes the design and construction of a booster pump station. The project is currently under construction. This project is funded SDC's.</p> <p>Planning Department Files: AP-12-01 CUP-12-01</p> <p>Bid Documents</p> <p>Plans and Maps</p> <p>Contract Award</p>

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date	Project completed.
Consultant Selection	0%			
Design Completion	100%	10/20/13		
Const Contract Award	0%	5/12/2014		
Const Completion	100%	10/7/14	1/16/14	
Total Project Completion:	100%			

	2012					2013												2014												2015									
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun				
Design																																							
Construction																																							

PROJECT BUDGET									
	BUDGET		BUDGET	ACTUAL		BUDGET	ACTUAL		
Original	\$ 1,051,000		FY12-13	\$ 1,051,000	\$ 110,563	Design	n/a	\$ 110,563	
Amendment(s)			FY13-14	\$ -	\$ -	R/W - Land	n/a	\$ -	
Revised			FY14-15	\$ -	\$ -	Construction	\$ 424,500	\$ 445,032	
						Total Expended		\$ 555,595	
						Total Expended incl. waterline		\$ 1,165,656	

