CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Bolton Reservoir Design

Project Number: PW-14-06

CITY

Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: MSA

CONTRACTOR

General Contractor: Program Manager:

Total Project Completion:

PROJECT DESCRIPTION

Design of a new 4.0 MG water reservoir to replace the existing, 100 year old 2.5 MG Bolton Reservoir. The project will be funded by a combination of SDC funds, Water Revenue, and funds received from Lake Oswego for the LOT project.

Bolton Reservoir Project Page: History, Full Siting Analysis, Siting Summary and

Geotechnical Report

Geotechnical and slide analysis underway.

	SCHED	ULE	
PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	10%	5/1/15	
Const Contract Award	0%	12/7/15	
Const Completion	0%		

10%

PROJECT STATUS

			20)12													201	13									Ī								2	201	L4													20	15				Ī
	Aug	Sep	0	ct	Nov	/ D	ec)	Jai	n	Feb	М	ar	Дpr	١.	Лау	Ju	n	Jul	A	Aug	Se	p	Oct	N	lov	De	c .	Jan	Fel	1 c	Mar	Αŗ	or M	Лау	Ju	n	Jul	Αι	лg	Sep	0	Oct	No	v	Dec	Ja	n	Feb	N	1ar	Apr	M	1ay	Ju	ก
Design																																																				i			
Construction																																																							

			PR	OJECI BUDGEI					
	BU	IDGET					DET	ΓAIL	
FY14-15	\$	-				C	ONTRACT	A	CTUAL
FY15-16	\$	-			Design	\$	1,080,957	\$	-
FY16-17	\$	-			R/W - Land	\$	-	\$	-
					Construction				
					Total	al Exp	ended	\$	

PROJECT PHOTOS



Last Updated: 02/17/2015