### CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

# **Concrete Street Project**

### Project Number: PW-14-09

## CITY

Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: N/A

CONTRACTOR

General Contractor: Brown Contracting

Program Manager:

Construction

Project generally consists of approximately 7,000 sq-yd's of concrete street improvements. The project designs and  $construction \ management \ inspections \ are \ being \ handled \ internally \ by \ Public \ Works' \ Engineering \ staff. \ This \ project$ is being funded by City of West Linn Streets and Environmental Services funds.

**Bid Documents** 

**Plans** 

Notice of Award

SCHEDULE										
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date							
Consultant Selection Design Completion	0% 100%									
Const Contract Award Const Completion	100% 0%	6/16/14	8/29/14							

Notice to proceed on 7/14/14.	Construction to begin on Century Lane water line.

Total Project Completion: 10% 2013 May Jun Jul Aug Sep Oct Nov Dec Design

			· ·		PROJEC	T BUD	GET	-			0.53	
BUDGET			BUDGET ACTUAL				DETAIL BUDGET A		CTUAL			
Original	\$	-	FY13-14	\$	648,595	\$	-		Design	\$	-	\$ -
Amendment(s)	\$	-	FY14-15	\$	-	\$	-		R/W - Land	\$	-	\$ -
Revised	\$	-	FY15-16	\$	-	\$	-		Construction	\$	943,000	\$ -
									Tota	al Expe	nded	\$ -



