CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Sanitary Sewer Rehabilitation

Project Number: PW-13-12

CITY

Department: Engineering City's Project Manager: Erich Lais, P.E.

Contact Number: 503-722-5514

CONSULTANT

Design Consultant: N/A

CONTRACTOR

General Contractor: Program Manager:

Project generally consists of rehabilitating approximately 18,000 linear feet of 8-inch diameter sanitary sewer with cured-in-place pipe. This type of treatment is generally more cost effective than a full replacement of sewer pipes. Engineers with the City of West Linn will be working closely with the awarded contractor to ensure minimal disruptions to citizens in surrounding areas. On-site inspections will take place on a regular basis to ensure code compliance and erosion control measures are observed.

Bid Documents

Plans

Notice of Award

	SCHED	ULE	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%	11/25/13	12/16/13
Const Contract Award	100%	12/16/13	1/27/14
Const Completion	25%	3/10/14	6/8/14
Total Project Completion:	99%		

Project substantially completed, Contractor still providing post lining video prior to close
···-,
out.

			20	012													201	3																	20	014	1													20	15				
	Aug	Sep	0	Oct	No	٧	Dec	Ja	n	Feb	М	ar	Ap	r N	Лау	Ju	n	Jul	A	Aug	S	еp	Oc	t N	lov	De	: Ja	an	Feb	N	1ar	Apr	M	ау	Jun	J	ul	Aug	3 5	Sep	0	ct	No	v	Dec	Jai	n	Feb	1	Иar	Ap	r I	Иау	J	un
Design																							ı																																Ī
Construction																																																							

out.

			PROJEC	T BUDGET			
	BUDGET		BUDGET	ACTUAL		DET BUDGET	TAIL ACTUAL
Original Amendment(s) Revised	\$ 519,184.60 \$ - \$ 636,718.72	FY11-12 FY12-13 FY13-14	\$ - \$ - \$ 750,000	\$ - \$ - \$ 636,718.72	Design R/W - Land Construction Total	\$ - \$ - \$ 750,000 Expended	\$ - \$ - \$ 636,718.72
	Ÿ		Y	Ÿ	Construction	\$ Expend	750,000



