

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



# CITY OF West Linn

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

<http://www.westlinnoregon.gov/publicworks>

## STIP Application - Highway 43 Safety Improvements

**Project Number: PW-15-05**

TEAM	PROJECT DESCRIPTION
<p><b>CITY</b>                      Department: Engineering                      City's Project Manager: NA                      Contact Number: 503-722-5500</p>	<p>STIP (Statewide Transportation Improvement Program), is Oregon's four year transportation capital improvement program. This program identifies the funding for, and scheduling of, transportation projects and programs along federal, state, city, and county transportation systems, multimodal projects. The City of West Linn will be submitting an application for funding to implement multimodal transportation and safety improvements to a corridor of Highway 43 (OR-43/Willamette Drive).</p> <p><a href="#">2015 STIP Funding Fact Sheet</a>      <a href="#">Highway 43 Concept Plan Update</a></p> <p><a href="#">2015 Transportation System Plan (TSP) Update</a></p>
<p><b>CONSULTANT</b>                      Design Consultant: Kittelson</p>	
<p><b>CONTRACTOR</b>                      General Contractor: NA                      Program Manager:</p>	

SCHEDULE				PROJECT STATUS	
PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date		
Consultant Selection	100%			STIP Grant application selected for 150% funding list. 2016 Highway 43 Conceptual Design Plan is in process and anticipated to go to Council for approval in July.	
Design Completion	70%				
Const Contract Award	0%				
Const Completion	0%				
Total Project Completion:	0%				

	2014					2015												2016												2017					
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Design																																			
Construction																																			

BUDGET			DETAIL		
			CONTRACT	ACTUAL	
FY14-15	TBD		Design	NA	\$ -
FY15-16	TBD		R/W - Land	NA	\$ -
FY16-17	TBD		Construction		
			Total Expended		NA

