### CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

## 2014 Road Program

## Project Number: PW-14-02

# CITY

Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

### CONSULTANT

Design Consultant: N/A

### CONTRACTOR

General Contractor: M.L. Houck Construction Program Manager:

Project generally consists of approximately 1,600 tons of asphalt, 700 In-ft of storm drain improvements, and 4,000 sq-yd's of slurry seal street improvements. The project designs and construction management inspections are being handled internally by Public Works' Engineering staff. This project is being funded by City of West Linn Streets and Environmental Services funds.

## **Bid Documents**

Plans

Notice of Award

Map

Street	Improvemen	nts

	SCHEE	DULE	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%		
Const Contract Award	100%		
Const Completion	50%	8/29/14	10/3/14
Total Project Completion:	10%		

Waterline work in Blankenship near completion. Storm line improvements will begin the second week of September followed by a mill and overlay on Blankenship from Johnson  $\,$ Rd to Virginia Ln.

			2	012	2			Ī									2	201	3																	20	)14														20	15			
	Aug	Sep	,	Oct	N	ov	Dec		Jan	Fe	b	Ма	r /	٩pr	М	ay	Ju	n	Jul	A	ug	Se	р	Oct	Ν	ov	Dec	Ja	n	Feb	М	ar	Apr	Ма	у.	lun	Ju	ıΙ	Aug	5	Бер	00	ct	Nov	. [	)ec	Jar	1	Feb	М	ar	Apı	М	lay	Ju
Design																																ı																							
Construction																																									ı														

					PROJEC	T BUI	DGET					
	BUD	GET		BU	DGET	,	CTUAL		ı	DE <sup>*</sup> BUDGET	TAIL A	TUAL
Original	\$	-	FY11-12	\$	-	\$	-	Design	\$	-	\$	-
Amendment(s)	\$	-	FY12-13	\$	-	\$	-	R/W - Land	\$	-	\$	-
Revised	\$	-	FY13-14	\$	-	\$ 9	56,477.70	Construction	\$	943,000	\$	-
								Tota	al Expe	nded	\$	-





Last Updated: 09/04/2014