CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Bland Rosemont Transmission Line

Project Number: PW-14-05

CITY

Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: 3J Consulting

Total Project Completion:

CONTRACTOR

General Contractor: Program Manager:

The project generally includes the installation of approximately 2900 ln-ft of 12-inch waterline to connect the Bland and Rosemont pressure zones. Also included is approximately 800 In-ft of 8-inch waterline and approximately 1300 In-ft of sidewalk along the west side of Salamo in between Bland and Weatherhill. This project is funded by SDC's.

Bid Documents

Plans


	SCHEE	DULE	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%	5/16/14	6/25/14
Const Contract Award	0%	6/16/14	
Const Completion	0%	8/29/14	

0%

Project advertised for bid. Bid opening 7/23/14

			20	12			Τ								2	01	3															20)14												20	15			
	Aug	Sep	00	ct I	Nov	Dec	J	an	Feb	M	ar	Apr	M	lay	Jur	١.	Jul	Au	g	Sep	Oc	t N	lov	Dec	Jar	n F	eb	Mar	Ap	or N	Иау	Jun	Ju	ıl .	Aug	Se	р	Oct	No	v C	Dec	Jan	Fel	1 d	Mar	Apı	M	ay	Jun
Design																																																	
Construction																																																	

				PROJEC	T BU	OGET					
	BUDGET	г		BUDGET	А	CTUAL		BU	DIDGET	ETAIL AC	TUAL
Original Amendment(s) Revised	ç	000 - -	FY11-12 FY12-13 FY13-14	\$ - \$ 1,051,000	\$ \$	-	Design R/W - Land Construction	\$ \$	-	\$ \$ \$	- - -
	·							al Expend	led	\$	-



Last Updated: 07/17/2014