CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500 Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Sanitary Sewer Rehabilitation

Project Number: PW-13-12

CITY

Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514

CONSULTANT

Design Consultant: N/A

CONTRACTOR

General Contractor: Program Manager:

Project generally consists of rehabilitating approximately 18,000 linear feet of 8-inch diameter sanitary sewer with cured-in-place pipe. This type of treatment is generally more cost effective than a full replacement of sewer pipes. Engineers with the City of West Linn will be working closely with the awarded contractor to ensure minimal disruptions to citizens in surrounding areas. On-site inspections will take place on a regular basis to ensure code compliance and erosion control measures are observed.

Project substantially completed, punch list.

Bid Documents

Plans

Notice of Award

	SCHED	ULE	
PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%	11/25/13	12/16/13
Const Contract Award	100%	12/16/13	1/27/14
Const Completion	25%	3/10/14	6/8/14
Total Project Completion:	95%		

			2012	2							20	13											20	14								20)15		
_	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr N	ay	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jur
Design																																			
Construction																																			

				PROJECT	ГΒ	UDGET					
	BUDGET			BUDGET		ACTUAL			DET BUDGET	ΓAIL	ACTUAL
Original Amendment(s) Revised	\$ 519,184.60 - 636,718.72	FY11-12 FY12-13 FY13-14	\$ \$ \$	- - 750,000	\$ \$ \$	- - 636,718.72	Design R/W - Land Construction Tota	\$ \$ \$ I Expe	- - 750,000 nded	\$ \$ \$	- 636,718.72 -



