СІТҮ OF WEST LINN PUBLIC IMPROVEMENT PROJECT CITY OF Public Works Director: Lance Calvert, P.E. N/ Phone: 503-722-5500 Fax: 503-656-4106 PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION http://www.westlinnoregon.gov/publicworks Santa-Anita Rosemont Signal Project Number: PW-13-14 CITY Project includes the design of a traffic signal and intersection improvements at Santa Anita Dr. and Rosemont Rd. Department: Engineering This location was identified as a needed future improvement in the City's adopted 2008 Transportation System Plan City's Project Manager: Erich Lais, P.E. due to ongoing development in the area and projected traffic volume increases. This past year, the location Contact Number: 503-722-5514 exceeded federal traffic volume warrants for a signal. The signal will also provide improved safety for pedestrain CONSULTANT movement with the installation of new pedestrian countdown signals. The city will provide project management and Design Consultant: Murray Smith & Associates inspections throughout the project. **Bid Documents** CONTRACTOR Plans General Contractor: Eagle Elsner Program Manager: Notice of Award Percent **Original Estimated** Projected Waiting on utility companies to complete their utility relocation and utility work prior to PROJECT PHASES Completed Completion Date **Completion Date** curb, sidewalk and paving of Rosemont. Traffic signal construction ongoing. **Consultant Selection** 0% 100% **Design Completion** Const Contract Award 100% Const Completion 75% 8/15/14 10/31/14 Total Project Completion: 75% 2013 2014 2012 2015 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Design Construction PROJECT BUDGE DETAIL BUDGET BUDGET ACTUAL ESTIMATED ACTUAL Original FY11-12 \$ 500,000 Design 99,568 Amendment(s) \$ FY12-13 \$ \$ R/W - Land Ś Revised Ś FY13-14 500,000 \$ 776,431 Construction Total Expended

Last Updated :10/01/2014

and the second second