

Main Bid - Sanitary Sewer Rehabilitation - Phase 3

Zone 5 Summary

	From MH #	To MH#	Length	# Laterals	Issues
VALLEY CT	3D-16-1	3D-16	184.7	1	
& OFF ROAD	3D-16-1-1	3D-16-1	104.2	0	
	3D-16-1-2	3D-16-1-1	47.3	1	
	3D-16-1-3	3D-16-1-2	103.9	3	half inch protruding tap @ 100.6'
	3D-16-1-4	3D-16-1-3	304.7	3	plus one capped tap @ 45.8, joint offset @ 301.9
	3D-16-1-5	3D-16-1-4	352	6	
	3D-16-1-6	3D-16-1-5	291.3	3	two half inch protruding taps @ 59.7 & 63.1, roots in lateral 199.4
Subtotal			1388.1	17	
WOODHAVEN CT	3D-16-2	3D-16-1	232.6	2	roots @ 144.2
	3D-16-3	3D-16-2	72	1	
	3D-16-4	3D-16-3	207.7	2	
Subtotal			512.3	5	
VALLEY VIEW DR	3D-16-5	3D-16-4	64.7	2	
	3D-16-6	3D-16-5	214.5	2	
	3D-16-7	3D-16-6	403.3	4	
	3D-16-8	3D-16-7	205.7	3	1.5 inch protruding tap @ 186.2
	3D-16-9	3D-16-8	163.2	0	
	3D-16-10	3D-16-9	22.4	0	
	3D-16-10-1	3D-16-10	210.8	3	1" protruding tap @ 76.3, 1" steel protruding tap @ 205.3
Subtotal			1284.6	14	
SUNCREST DR	3D-16-11	3D-16-10	305.3	2	insert a tee @ 277.5, roots & 1.5 inch protruding tap @ 228.4
	3D-16-12	3D-16-11	310.0	4	roots @ 27.4, insert a tee @ 69.7, distance measured by wheel, insert a tee protruding 1 inch, CAMERA CAN'T PASS
Subtotal			615.3	6	
TOTAL ZONE 5			3800.3	42	
Main Bid Totals					
TOTAL MAIN BID LENGTH				12361 LF	
TOTAL MAIN BID LATERALS				140	
PROTRUDING LATERALS				8	