

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



CITY OF
West Linn

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.
Phone: 503-722-5500
Fax: 503-656-4106
<http://www.westlinnoregon.gov/publicworks>

Bolton Reservoir Design and Construction

Project Number: PW-14-06

TEAM	PROJECT DESCRIPTION
<p align="center">CITY</p> Department: Engineering City's Project Manager: Erich Lais, P.E. Contact Number: 503-722-5514	Design of a new 4.0 MG water reservoir to replace the existing, 100 year old 2.5 MG Bolton Reservoir. The project will be funded by a combination of SDC funds, Water Revenue, and funds received from Lake Oswego for the LOT project.
<p align="center">CONSULTANT</p> Design Consultant: MSA	
<p align="center">CONTRACTOR</p> General Contractor: Rotschy Inc. Program Manager:	
	<p> Bolton Reservoir Plans - abbreviated Bolton Reservoir Contract Bolton Reservoir Final Site Plan Bolton Reservoir Background Information Bolton Reservoir Final Landscape Plan Bolton Reservoir Contract Award </p>

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date	
Consultant Selection	100%			24-inch water main installed to the reservoir. Waiting on final testing before acceptance. Reservoir demo to begin thereafter.
Design Completion	100%	5/1/15		
Const Contract Award	100%	10/12/15		
Const Completion	25%		11/1/17	
Total Project Completion:	25%			

	2014					2015					2016					2017						
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
Design																						
Construction																						

PROJECT BUDGET		
	BUDGET	
FY14-15	\$ -	
FY15-16	\$ -	
FY16-17	\$ -	

	CONTRACT	ACTUAL
Design	\$ 1,080,957	\$ -
R/W - Land	\$ -	\$ -
Construction		
Total Expended	\$ -	\$ -



Last Updated: 03/23/2016

—