

CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT



CITY OF West Linn

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

<http://www.westlinnoregon.gov/publicworks>

Lake Oswego Emergency Intertie Pump Station Improvements

Project Number: PW-14-12

TEAM	PROJECT DESCRIPTION
<p>CITY Department: Engineering City's Project Manager: Jim Whynot Contact Number: 503-742-8615</p>	<p>Project includes the installation of one end suction centrifugal pump, piping, valves, and electrical and control system upgrades within the existing Emergency Intertie Water Pump Station. Exterior site improvements include yard fencing, piping and the installation of a buried flow meter vault.</p> <p>Bid Documents</p> <p>Plans and Maps</p> <p>Contract Award</p>
<p>CONSULTANT Design Consultant: N/A</p>	
<p>CONTRACTOR General Contractor: Cascade Waterworks Program Manager:</p>	

SCHEDULE				PROJECT STATUS
PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date	
Consultant Selection	100%			Pump installed. Waiting on electrician to verify circuitry
Design Completion	100%	2/6/15		
Const Contract Award	100%	4/13/15		
Const Completion	95%			
Total Project Completion:	95%			

	2014					2015												2016												2017					
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Design																																			
Construction																																			

PROJECT BUDGET				
	BUDGET		DETAIL	
			CONTRACT	ACTUAL
FY14-15	\$	-		
FY15-16	\$	-		
FY16-17	\$	-		
			Design	\$ - \$ -
			R/W - Land	\$ - \$ -
			Construction	\$ 230,400 \$ -
			Total Expended	\$ -

PROJECT PHOTOS	