CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT

CITY OF West Linn

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

2016 Road Program

Project Number: PW-16-01

TEAM

CITY
Department: Engineering
City's Project Manager: Noah Brennan, P.E.
Contact Number: 503-722-5519

CONSULTANT
Design Consultant: N/A

CONTRACTOR
General Contractor: S2 Contractors, INC.
Program Manager:

PROJECT DESCRIPTION

This street improvement project generally includes asphalt pavement removal and replacement, cement treated subgrade, concrete curb and sidewalk, storm sewer improvements, slurry seal, and pavement marking removal.

SCHEDULE

PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%		5/23/16
Const Contract Award	100%		
Const Completion	0%		11/15/16
Total Project Completion:	0%		

PROJECT STATUS

Project awarded to S2 Contractors. They were awarded the project last year also. Actual construction will kick off mid to late August.



PROJECT BUDGET

	BUDGET
FY14-15	$ -
FY15-16	$ -
FY16-17	$ -

DETAIL

	CONTRACT	ACTUAL
Design	$ -	$ -
R/W - Land	$ -	$ -
Construction	$ 1,248,498	
Total Expended		$ -

PROJECT PHOTOS

Last Updated: 07/21/2016